

AD-A175 862

REMEDICATION OF PCB (POLYCHLORINATED BIPHENYL)  
CONTAMINATION WOODBRIDGE RE. (U) WESTON (ROY F) INC  
DECATUR GA H B FOULKE ET AL. 01 MAY 86


1/1


UNCLASSIFIED

ANXTH-A5-FR-85036 DACA87-82-C-0063

F/G 13/2

NL





AD-A175 862

AMXTH-AS-FR-85036

FINAL REPORT

Remediation of PCB Contamination  
Woodbridge Research Facility  
Woodbridge, Virginia

Michael B. Foulke  
Mark E. Starnes

Roy F. Weston, Inc.  
4329 Memorial Drive, Suite C  
Decatur, Georgia 30032

1 May 1986

Final Report for 27 September 1984  
to 30 April 1986  
Contract No. DACA87-82-C-0063

Distribution Unlimited  
Cleared for Public Release

Prepared for  
U.S. ARMY TOXIC AND HAZARDOUS MATERIALS AGENCY  
USATHAMA  
Aberdeen Proving Ground, Maryland 21010

U.S. ARMY CORPS OF ENGINEERS  
Huntsville District  
Huntsville, Alabama 35807

DTIC FILE COPY

87 1 8 084



4329 MEMORIAL DR  
SUITE C  
DECATUR, GA 30032  
PHONE: (404) 294-7575

30 May 1986

LTC John C. McIlrath  
Contracting Officer  
U.S. Army Engineer Division  
Attn: HNDPD-E/Ayo  
P.O. Box 1600  
Huntsville, Alabama 35807

Dear LTC McIlrath:

W.O. 2281-02-05  
Letter No. WH5-029


Subject: Contract No. DACA87-82-C-0063  
Task Order 5  
Final Report  
Remediation of PCB Contamination  
Woodbridge Research Facility  
Woodbridge, Virginia

Enclosed is Data Item A00A, Final Report for the Remediation of PCB Contamination, Woodbridge Research Facility, Woodbridge, Virginia. This submittal of three (3) copies is in accordance with DD Form 1423 of the referenced contract task order.

If you have any questions regarding the above, please do not hesitate to call me.

Sincerely,

ROY F. WESTON, INC.

  
Larry G. Copeland, P.E.  
Program Manager

LGC/jas

cc: USATHAMA - Aberdeen Proving Ground, MD (31 copies)

# TABLE OF CONTENTS

<u>SECTION</u>	<u>DESCRIPTION</u>	<u>PAGE</u>
	EXECUTIVE SUMMARY	
1	INTRODUCTION	1-1
	1.1 Background	1-1
	1.2 Project Scope and Objectives	1-1
2	MONITOR WELL PROGRAM	2-1
	2.1 Drilling Methods	2-1
	2.2 Soil Sampling During Drilling	2-1
	2.3 Well Installation	2-3
	2.4 Well Development	2-5
	2.5 Well Survey	2-5
3	HAZARDOUS WASTE REMOVAL	3-1
	3.1 Site Preparation	3-1
	3.2 Excavation Operations	3-2
	3.3 Loading of Hazardous Materials	3-7
4	HAZARDOUS WASTE TRANSPORTATION AND DISPOSAL	4-1
	4.1 Manifesting System	4-1
	4.2 Transportation	4-1
	4.3 Disposal	4-5
5	SAMPLING AND ANALYSIS	5-1
	5.1 Pre-Sampling Activities	5-1
	5.2 Soil Sampling	5-1
	5.3 Groundwater Sampling	5-8
	5.4 Clarification of Analytical Results for Soils and Groundwater Samples	5-11
	5.5 Well Development Water Sampling	5-11
	5.6 Sample Packaging and Shipment	5-12
	5.7 Sample Identification and Documentation	5-13
6	CLOSURE	6-1
	6.1 Decontamination Verification Program	6-1
	6.2 Laboratory Results	6-1
	6.3 Semi-Permanent Bench Marks	6-6
	6.4 Demobilization and Site Restoration	6-6
	APPENDIX A	



A-1

Approved For	<input checked="" type="checkbox"/>
Reviewed	<input type="checkbox"/>
Checked	<input type="checkbox"/>
Files	
or	

# TABLE OF CONTENTS (Continued)

## LIST OF FIGURES

<u>FIGURE</u>	<u>DESCRIPTION</u>	<u>PAGE</u>
1-1	Location Map	1-2
1-2	Site Map	1-3
2-1	Site Layout - Landfill One Monitoring Well Locations	2-2
2-2	Monitor Well Construction	2-4
2-3	Monitoring Well Locations at Landfill No. 2	2-7
3-1	Landfill No. 2 Site Plan	3-3
3-2	Landfill No. 2 Soil Pile Locations	3-5
3-3	Commonwealth of Virginia Notice to Truckers Weight Limitations	3-8
3-4	Vehicle Condition Report	3-10
4-1	Hazardous Waste Manifest	4-2
4-2	Hazardous Waste Transportation Route	4-4
6-1	Landfill 2 Grid Pattern Plan View	6-2

## LIST OF TABLES

<u>TABLE</u>	<u>DESCRIPTION</u>	<u>PAGE</u>
2-1	Elevation of Wells and Well Construction	2-6
4-1	Truck Weights by Manifest Document Number	4-6
5-1	Analytical Results for PCB Concentrations in Soil Piles (ug/g)	5-3
5-2	USATHAMA Certification Status	5-7
5-3	Analytical Results for PCB Concentrations in Groundwater Samples (ug/l)	5-9
5-4	Monitor Well Construction and Water Levels	5-10
6-1	Analytical Results for PCB Concentrations in Soil Grab Samples (ug/g)	6-3

## REPORT DOCUMENTATION PAGE

1a REPORT SECURITY CLASSIFICATION Unclassified			1b RESTRICTIVE MARKINGS			
2a SECURITY CLASSIFICATION AUTHORITY			3 DISTRIBUTION/AVAILABILITY OF REPORT Distribution Unlimited Cleared for Public Release			
2b DECLASSIFICATION/DOWNGRADING SCHEDULE						
4 PERFORMING ORGANIZATION REPORT NUMBER(S) AMXTH-AS-FR-85036			5 MONITORING ORGANIZATION REPORT NUMBER(S)			
6a NAME OF PERFORMING ORGANIZATION Roy F. Weston, Inc.		6b OFFICE SYMBOL (If applicable)	7a NAME OF MONITORING ORGANIZATION U.S. Army Corps of Engineers			
6c ADDRESS (City, State, and ZIP Code) Decatur, Georgia 30032			7b ADDRESS (City, State, and ZIP Code) Huntsville, Alabama 35807			
8a NAME OF FUNDING/SPONSORING ORGANIZATION U.S. Army Toxic and Hazardous Materials Agency		8b OFFICE SYMBOL (If applicable)	9 PROCUREMENT INSTRUMENT IDENTIFICATION NUMBER DACA87-82-C-0063			
8c ADDRESS (City, State, and ZIP Code) Aberdeen Proving Ground, Maryland 21010			10 SOURCE OF FUNDING NUMBERS AMSC 780080, 11000			
			PROGRAM ELEMENT NO	PROJECT NO	TASK NO	WORK UNIT ACCESSION NO
11 TITLE (Include Security Classification) Final Report, Remediation of PCB Contamination Woodbridge Research Facility, Woodbridge, Virginia						
12 PERSONAL AUTHOR(S) Starnes, Mark Edward - Foulke, Michael Bartow						
13a TYPE OF REPORT Final		13b TIME COVERED FROM 9/27/84 TO 4/30/86		14 DATE OF REPORT (Year, Month, Day) 1986, May 1		
15 PAGE COUNT						
16 SUPPLEMENTARY NOTATION						
17 COSATI CODES			18 SUBJECT TERMS (Continue on reverse if necessary and identify by block number) Polychlorinated Biphenyls, Site Preparation, Exhumation, Removal, Disposal, PCB Contaminated, Soil and Debris, Disposal Trench, Site Closure, Decontamination, Sampling and Analysis, Site Restoration			
FIELD	GROUP	SUB-GROUP				
19 ABSTRACT (Continue on reverse if necessary and identify by block number) <p>This report presents the results of the Remediation of Polychlorinated Biphenyl (PCB) contamination at the Woodbridge Research Facility, Woodbridge, Virginia. The report details site specific activities performed during the sampling, analysis, and subsequent removal and disposal of PCB contaminated soil and debris at the facility. The report provides the analytical results from analysis performed to identify the presence of PCB contamination in soils and water at two separate landfills (Landfill No. 1 and Landfill No. 2) at the facility.</p>						
20 DISTRIBUTION/AVAILABILITY OF ABSTRACT <input type="checkbox"/> UNCLASSIFIED/UNLIMITED <input type="checkbox"/> SAME AS RPT <input type="checkbox"/> DTIC USERS			21 ABSTRACT SECURITY CLASSIFICATION			
22a NAME OF RESPONSIBLE INDIVIDUAL			22b TELEPHONE (Include Area Code)		22c OFFICE SYMBOL	

#### DISCLAIMERS

The views, opinions, and/or findings contained in this report are those of the authors and should not be construed as an official Department of the Army position, policy, or decision, unless so designated by other documents.



## PROJECT PARTICIPANTS

### U.S. ARMY CORPS OF ENGINEERS, BALTIMORE DISTRICT

Contracting Officer (Phases II & III)  
Authorized Representative of  
the Contracting Officer

John Bandera, P.E.  
David Hung

### U.S. ARMY CORPS OF ENGINEERS, HUNTSVILLE DISTRICT

Contracting Officer (Phase I)  
Contract Specialist  
Project Manager

Major Wendell C. King  
Reginald Ayo  
Jack Boswell

### HARRY DIAMOND LABORATORIES, WOODBRIDGE RESEARCH FACILITY

Commanding Officer  
Public Information Officer  
Environmental Coordinators

Maintenance Supervisor

Colonel Kenneth Norris  
Marian Singleton  
Treva Alston  
John Ganz  
Harold Allen

### U.S. ARMY TOXIC AND HAZARDOUS MATERIALS AGENCY

Installation Restoration Division Chief  
Project Officer  
Project Hydrologist

Andrew W. Anderson  
William R. Colvin  
John Sanda

### ROY F. WESTON, INC.

Project Director  
Project Manager/Site Leader  
Contract Administrator  
Project Safety Officer  
Site Safety Officer  
Field Laboratory Coordinator  
Project Geologist  
Field Technicians

Larry G. Copeland, P.E.  
Michael B. Foulke  
Carolyn L. Wood  
Martin S. Mathamel, CIH  
C.A. Moore, Jr.  
Mark E. Starnes  
Richard Johnson  
Michael Reed  
J.E. Hastings  
Larry C. Case

Transportation

Dart Trucking Co., Inc.

Disposal

Chemical Waste Management, Inc.

## EXECUTIVE SUMMARY

Roy F. Weston, Inc. (WESTON) was awarded Task Order 5 of Contract No. DACA87-82-C-0063 for the Remediation of PCB Contamination at the Woodbridge Research Facility (WRF), Woodbridge, Virginia, on 27 September 1984.

Contract procurement was through the Huntsville District, U.S. Army Corps of Engineers (COE). Following Task Order 5 award, the contract was administered by the Baltimore District, COE. Technical specifications for and the direction of the project were provided by the U.S. Army Toxic and Hazardous Materials Agency (USATHAMA).

The project scope entailed the exhumation, transportation, and ultimate disposal of PCB-contaminated soil and debris from a disposal trench at Landfill No. 2 as well as the installation and sampling of six (6) groundwater monitoring wells at Landfill No. 1.

In January 1984, a WRF employee reported to his superior that approximately 70 capacitors and 20 transformers which potentially contained PCB oil were buried on site. In May 1984, an environmental assessment was performed to determine the extent of PCB contamination at WRF. In July 1984, a remedial action alternatives evaluation was performed to determine viable remediation programs for the mitigation of PCB contamination. Selection of the exhumation and off site disposal alternative resulted in the award of Task Order 5.

The project was executed in three phases:

Phase I - Site Preparation

Phase II - Exhumation, Removal and Disposal Operations

Phase III- Site Closure and Restoration

### Phase I - Site Preparation

Immediately upon award of the Task Order, WESTON met with WRF, COE, and USATHAMA personnel to review the technical scope of work and modify as appropriate. Plans and Standing Operating Procedures, including the Management Plan, Technical Plan and Safety Plan, were prepared and submitted to COE, WRF, and USATHAMA. Field activities associated with the preparation of the site and the installation of the six (6) groundwater monitoring wells at Landfill No. 1 were initiated.

### Phase II - Exhumation, Removal and Disposal Operations

Field operations involved the exhumation, removal, and disposal of the PCB-contaminated soil and debris from the disposal trench at Landfill No. 2. A total of 940.75 tons of PCB-contaminated material were removed and transported to the Chemical Waste Management, Inc. RCRA-permitted facility at Model City, New York, during the period 6 March 1985 through 17 April 1985.

### Phase III - Site Closure and Restoration

Following testing of the soil on the sides and bottom of the excavated trench to determine the effectiveness of waste removal operations and upon approval of the Closure Plan by USATHAMA, site closure was executed. The trench was backfilled, graded, and seeded according to specifications contained in the Closure Plan.

## SECTION 1

### INTRODUCTION

#### 1.1 BACKGROUND

Woodbridge Research Facility (WRF) is located approximately 25 miles southwest of Washington, D.C. between the Occoquan and Belmont Bays which drain into the Potomac River (Figure 1-1). The installation comprises approximately 580 acres of land.

As a satellite installation of Harry Diamond Laboratories, WRF's mission is to conduct electromagnetic pulse (EMP) testing and research. Testing is accomplished on site using four pulsed to simulate EMP produced by exo-atmospheric nuclear weapons detonation on communication and other military systems.

In January 1984, an employee of WRF reported to his superior that approximately 70 capacitors and 20 transformers which potentially contained polychlorinated biphenyl (PCB) oil were buried on site. An environmental assessment was conducted by Environmental Science and Engineering, Inc. (ES&E) at Landfill No. 1 and Landfill No. 2 on WRF (Figure 1-2). The results of the assessment indicated that PCB's were present in sediment at Landfill No. 1 in concentrations less than 5 micrograms per gram (ug/g) and in soils from the disposal trench at Landfill No. 2 at concentrations from 0.06 to 200 ug/g (ES&E Report, July 1984).

A system of six (6) monitoring wells was established by ES&E around Landfill No. 2. Groundwater samples were collected and analyzed for PCB's. Results indicated that no detectable PCB contamination was measured in groundwater downgradient from Landfill No. 2.

#### 1.2 PROJECT SCOPE AND OBJECTIVES

A remedial action alternatives analysis was completed and it was determined that remedial actions would be implemented. The objectives of the remedial action project were:

- The installation of monitoring wells at Landfill No. 1 and the
- safe exhumation, loading, transporting and disposing of soil and debris contaminated by polychlorinated biphenyls (PCB's) at Landfill No. 2.

The program was accomplished in three phases:

- Phase I - Site Preparation
- Phase II - Exhumation, Removal and Disposal Operations
- Phase III - Site Closure and Restoration





FIGURE 1.1

WOODBIDGE RESEARCH FACILITY  
LOCATION MAP



SOURCE: USGS, 1965, Photorevised 1980.

FIGURE 1-2

WOODBIDGE RESEARCH FACILITY  
SITE MAP

Activities associated with each of the remedial action phases included:

Phase I, Site Preparation

- Initial project meetings
- Pre-project site visits and hazard analysis
- Pre-project medical examination
- Mobilization of field personnel and equipment to the project site
- Site-specific safety training
- Preparation of the site for actual removal operations
- Preparation of Plans and Standard Operating Procedures, Management Plan, Technical Plan and Safety Plan
- Laboratory Analytical Methods Certification and Procurement
- Procurement of required permits

Phase II, Operations

- Installation of monitoring wells at Landfill No. 1
- Exhumation of soil and debris from Landfill No. 2
- Sampling and laboratory analysis of exhumed soil for possible PCB contamination
- Removal and disposal of contaminated soil and debris
- Implementation of Site Safety Plan
- Implementation of Site Technical Plan

Phase III, Site Closure

- Development of Site Closure Plan
- Sampling and analysis of soils in exhumed trench area to determine level to which contaminated material has been removed
- Removal and disposal of all PCB-contaminated materials within the work zone
- Backfilling, sloping, and contouring excavated area
- Capping the site
- Reclamation of work area
- Demobilization of field personnel and equipment
- Preparation of Final Report

The contaminant of concern in the disposal trench at Landfill No. 2 was polychlorinated biphenyls (PCB's) resulting from disposal and crushing of 6 transformers and 85 capacitors which were encountered and removed during excavation activities. PCB-contaminated dielectric fluid from these electrical units was released into the trench soils and debris when crushed by a bulldozer during the disposal process. The disposal trench measured approximately 150' long and 22' wide with an average depth of 5.75' below ground surface. Approximately 700 (i.e., out of 702.7 calculated) cubic yards (940.75 tons) of material were removed during the exhumation activity and disposed at the Chemical Waste Management secure hazardous waste landfill at Model City, New York.

## SECTION 2

### MONITOR WELL PROGRAM

A monitoring well installation program was initiated by WESTON at WRF on 29 January 1985. Six (6) well points were installed around Landfill No. 1. Figure 2-1 depicts the actual locations of the monitoring wells. These wells were drilled and constructed according to USATHAMA Geotechnical Requirements in order to assure recovery of representative water samples and accurate measurements of aquifer characteristics.

#### 2.1 DRILLING METHODS

Utilizing a truck mounted rig, six (6) well points were drilled in Landfill No. 1. Six-inch ID hollow stem augers were used during the drilling of the six (6) wells so that a well screen and casing could be set inside the hollow stem.

#### 2.2 SOIL SAMPLING DURING DRILLING


During the process of drilling the monitoring wells at Landfill No. 1, relatively undisturbed soil samples were collected with a split-spoon sampler in order to develop a soil profile. The samples were collected through the hollow stem augers at five-foot vertical intervals and/or at changes in the underlying soil profile.

All samples were collected, examined and described by the WESTON project geologist. The geologist described and classified all samples based on their color (Munsell Soil Color Charts), texture (Unified Soil Classification System (USCS)), estimated water content, and depth from land surface.

Each bore hole was fully logged as drilling progressed using the USCS system. The data in the log included the following:

- Site identification
- Well identification
- Percent recovery of samples
- USCS symbol and soil classification
- Munsell Color Numbers
- Plasticity
- Consistency/density
- Field moisture
- Texture/fabric/bedding
- Lithological boundaries
- Depth of first encountered water as well as any subsequent water bearing zones
- Changes in water level
- Total interval drilled, construction features, grouting, gravel
- Monitoring equipment results (Organic Vapor Analyzer and Explosion/Oxygen Meter Readings)
- Record of time delays, problems encountered, core losses, etc.





WATER SURFACE ELEVATION  
0.68 Feet Above MSL 1:30 pm April 25, 1986

FIGURE 2-1  
SITE LAYOUT - LANDFILL ONE  
MONITORING WELL LOCATIONS

Representative soil samples from each split spoon were placed into half-pint glass jars with self-sealing screw type lids, and stored in individual compartments of sectional cardboard boxes. Each sample container was properly labeled to identify: sample location, date and time of collection, sampling personnel, and special comments. Collected samples were secured in sample storage chests by the field geologist.

## 2.3 WELL INSTALLATION

Prior to drilling, all equipment was decontaminated by washing with potable water from the COE-approved water service (fire hydrant) located opposite the maintenance building on the WRF facility. Prior to decontamination of the drilling equipment, the potable water source was sampled and analyzed for the presence of PCB contamination. The collected sample was analyzed for PCB's by the USATHAMA approved laboratory (ES&E). Analytical results indicated that PCB contamination was not present in the potable water source. Construction of the wells follows the design shown in Figure 2-2. The materials and methods employed during well construction included the following:

- a. A 2-inch diameter, stainless steel casing with threaded joints.
- b. A 5-foot section of commercial 0.02-inch slot screen, stainless steel pipe was used as the bottom section of the casing extending 1-foot above the surface of the groundwater.
- c. USATHAMA-approved siliceous pack material (Moric #4Q - graded sand) was used to pack the well screens.
- d. Bentonite pellets were used to seal the siliceous pack.
- e. Grout seals consisted of a 20:1 cement/bentonite slurry mix. All well installation was performed through in-place hollow stemmed augers. All wells were backfilled with the USATHAMA-approved sand pack placed around the screen, bentonite pellets overlying the sand pack, and pumpable cement/bentonite grout to the surface.
- f. For monitoring wells 1 and 2, a 5-foot length of 4-inch inside diameter iron pipe was used as a safety oversleeve. Each oversleeve included a hinge cap, hasp, and lock.
- g. For monitoring wells 3, 4, 5 and 6, stainless steel casing (riser pipe) was extended to a height above ground surface to prevent well flooding during extreme high tide conditions. Each riser pipe was secured by a threaded stainless steel, chain- attached cover.
- h. A concrete mix of 1:2 concrete/sand and approved water was placed between the well riser pipe and outer casing to a depth of about 6 inches below ground surface.
- i. All wells are guarded by four 6-foot long circular steel posts set 4 feet from the well and set 3 feet into the ground.
- j. All wells were identified with a waterproof ink.




FIGURE 2-2

MONITOR WELL CONSTRUCTION

k. A measuring notch was filed on the inner casing of each well.

l. All disturbed drilling areas were regraded.

Appendix A provides the cross-sectional details of the construction of monitoring wells at Landfill No. 1.

To prevent the potential for PCB contaminant migration during well installation, drill cuttings were retained and stored in 55-gallon drums located adjacent to the drill hole. Upon completion of each bore hole, WESTON personnel covered and sealed drummed cuttings with properly fitting lids. Subsection 3.2.4 of this report addresses the final disposal of the drummed cuttings.

#### 2.4 WELL DEVELOPMENT

In order to set the sand pack around the well, all wells were developed after the grouting had set. The following procedures were used for monitoring wells 1, 3, 4, 5 and 6 at Landfill No. 1:

- a. A clean bottom pump was used to develop the wells.
- b. Wells were discharged until the water was clear.
- c. A minimum volume of five times the well casing volume was removed from each well.
- d. All liquids collected during well development were placed into 55-gallon drums located adjacent to each well.

Due to slower recharge rates, the development of monitoring well No. 2 followed the same procedures outlined above with the exception that a hand-held Teflon bailer was used to remove the required well casing volume.

Section 5.4 of this report details the sampling, handling and disposal methods employed for liquids collected during well development.

#### 2.5 WELL SURVEY

All wells were level surveyed by WESTON personnel to establish their respective locations according to UTM coordinates. Further, the elevations to the top of the measuring notch on each well casing were determined in feet above mean sea level. Well coordinates and elevations are shown in Table 2-1.

During the course of the PCB remediation project, WESTON also performed groundwater sampling and monitored groundwater elevations in six (6) monitoring wells which were installed by Environmental Science and Engineering, Inc. in Landfill No. 2. Monitoring well locations are depicted in Figure 2-3. Analytical results and groundwater level data are offered in Tables 5-3 and 5-4, respectively.

TABLE 2-1  
ELEVATION OF WELLS AND WELL COORDINATES

<u>Well No.</u>	<u>Landfill No.</u>	<u>TOC Elevation (ft above MSL)</u>	<u>Location (UTM Coordinates)</u>
MW-1	1	9.64	N 4278023 E 304735
MW-2	1	27.65	N 4278352 E 304786
MW-3	1	5.09	N 4278324 E 304729
MW-4	1	4.77	N 4278394 E 304678
MW-5	1	6.11	N 4278382 E 304709
MW-6	1	6.63	N 4278316 E 304756
MW-1	2	14.88	N 4279726 E 304519
MW-2	2	9.98	N 4279685 E 304544
MW-3	2	9.68	N 4279682 E 304539
MW-4	2	9.84	N 4279677 E 304530
MW-5	2	10.31	N 4279669 E 304517
MW-6	2	10.06	N 4279667 E 304532




FIGURE 2-3  
 MONITORING WELL LOCATIONS  
 AT LANDFILL NO. 2  
 WOODBRIDGE RESEARCH FACILITY

## SECTION 3

### HAZARDOUS WASTE REMOVAL

Primary waste removal operations at WRF consisted of handling and disposing of PCB-contaminated soil and debris at Landfill No. 2. The removal and disposal activities were performed during a multi-phase operation consisting of:

- Excavation of soil and debris
- Sampling and analysis of exhumed soil and debris for PCB contamination
- Loading and transporting PCB-contaminated soil and debris
- Disposal of PCB-contaminated soil and debris in a secure landfill

#### 3.1 SITE PREPARATION

WESTON field personnel arrived at WRF on the morning of 25 February 1985 and began preparing the Landfill No. 2 site for removal operations. Site preparation at Landfill No. 2 involved the following:

1. Upgraded existing access road east of site to accommodate the truck traffic. The road extended from the site entrance to the main asphalt paved road leading into the facility.
2. A gravel site access road was constructed within the work zone adjacent to the soil staging area to accommodate the truck traffic during loading operations.
3. Small trees and heavy undergrowth were cleared away from Landfill No. 2 to provide easy access during excavation operations.
4. A soil staging area consisting of berms and sectioned areas was constructed.
5. A drainage system and berm approximately 2 feet high were constructed around the periphery of the site to contain any contaminated runoff from the site.
6. A concrete decontamination pad was constructed along the site access road.
7. A concrete transformer/capacitor staging pad was constructed to the west of and adjacent to Landfill No. 2.
8. Site trailers consisting of one (1) command trailer, one (1) decontamination trailer, and one (1) laboratory trailer were positioned and installed.

9. A decontamination area was prepared and routes of access were delineated into and out of the prescribed hot zone by the Site Safety Officer.
10. All on-site wiring, plumbing, and carpentry were completed to allow for proper operation of all facilities located on site.

Site preparation was completed by 5 March 1985. During subsequent operations, it became necessary to regrade site access roads due to the heavy volume of truck and equipment traffic. Figure 3-1 depicts the final site layout following the completion of site preparation activities.

### 3.2 EXCAVATION OPERATIONS

The excavation of soil and debris was initiated at Landfill No. 2 on 6 March 1985. Operations consisted of exploratory trenching, excavation of surface overburden soils, and removal of subsurface soils and debris.

#### 3.2.1 Exploratory Trench Operation

The removal of soil and debris at WRF commenced at the approximate mid point of Landfill No. 2. By utilizing a rubber tire backhoe with a 24-inch bucket (John Deere Model 410), an exploratory trench (approximately 18 feet wide) was dug completely across the landfill trench to an approximate depth of 6 feet. The purpose of this exploratory trench operation was to:


1. Provide an initial visual inspection of underlying material.
2. Locate the approximate lateral boundaries of Landfill No. 2.
3. Verify the possible existence of groundwater within Landfill No. 2.

During the excavation of the exploratory trench, various types of material were encountered and removed. These materials included steel cables, insulated electrical wire, concrete, metal scrap, plywood, tree stumps, etc. Three (3) metal capacitor units were also encountered and removed during this phase of operation. Prior to removal, each unit was visually inspected for structural integrity by a field technician. Once it was determined that safe removal could be accomplished, each unit was loaded into the backhoe bucket, removed from the trench, and deposited onto the concrete transformer/capacitor staging pad. If possible, information was obtained from each unit prior to resuming operations.

From the exploratory trench operation, approximate lateral and vertical boundary characteristics of the landfill were ascertained. During the exploratory phase, native soil was encountered and characterized as a stiff, reddish-orange clay/sand material. Soil co-mingled with landfill debris was characterized by a gray-black color indicative of decaying organic material.

A major concern at the point of the operations was the possibility of encountering groundwater conditions during excavation. However, results of the exploratory trench operation indicated that potential shallow groundwater conditions did not exist within Landfill No. 2 and therefore, would not pose a problem during any subsequent excavation operations.





### 3.2.2 Removal of Overburden Soils

Upon completion of the exploratory trench, a large diesel operated Hein-Warner Model C-14B trackhoe (1.5 yd<sup>3</sup> bucket) was utilized to excavate the remaining overburden soil. Working in an easterly direction, overburden soil and debris were removed to a depth of approximately 2 feet. Each excavator bucket of material was sampled for chemical analysis of the material by the field lab technician and subsequently loaded into an adjacent front-end loader. Two (2) excavator buckets of material were required to load the front-end loader to capacity. Once loaded, the front-end loader transported the soil and debris to the soil staging area located adjacent to Landfill No. 2 where the material was deposited into discrete piles. Approximately thirteen (13) excavator buckets of material were required to form each twenty (20) cubic-yard pile. Each pile of material was staked and numbered by the field technician to assure quality control during removal and sampling operations. Figure 3-2(a) depicts the locations within the trench in which overburden soils were excavated. Numbers 1-18 for each trench section correspond to the pile number.

During removal operations, a field notebook was kept by the field laboratory technician. This procedure provided quality control assurance to the initial locations within Landfill No. 2 from which each pile of material was removed. The field lab technician also recorded the locations at which transformer/capacitor units were encountered. During this phase, a total of 13 capacitor units were removed from the landfill and staged in the staging area.

A total of eight (8) overburden soil piles were created during this phase of the excavation operation. Each pile of material was sampled by the field laboratory technician during the removal procedures and analyzed for PCB contamination at the off-site laboratory. Section 5, SAMPLING AND ANALYSIS, provides a detailed description of soil sampling during removal operations.

### 3.2.3 Landfill Excavation

Once excavation of overburden soils was complete, the removal of remaining suspect PCB-contaminated soil began. Utilizing the trackhoe, excavation of suspected PCB-contaminated soil and debris commenced at the eastern boundary of Landfill No. 2. Proceeding in a westerly direction, soil and debris were removed from the landfill to an average depth of 5.75 feet. This depth was defined by the existence of a native undisturbed soil horizon underlying the landfill. Lateral boundaries of excavation were also defined by the existence of the native material. Excavation operations continued from the top of the working face downward until all suspect contaminated material had been removed. This resulted in a trench with an approximate size of 22 feet wide by 5.75 feet deep by 150 feet long. Each excavator bucket of material was sampled and loaded into the front-end loader. Two (2) excavator buckets of material were required to fill the loader to capacity. Figure 3-2(b) depicts the locations within the trench in which materials were removed from a depth of two feet below ground surface to the bottom of the trenches. Numbers (9-47) for each trench section correspond to the pile numbers.

Soil and debris were transferred to the soil staging area by the front-end loader and deposited into discrete piles. A material tracking procedure was implemented for transfer of soil and debris from the trench to the soil




FIGURE 3 2(a)




FIGURE 3 2(b)

- 1 Soils in piles 1 thru 8 are from depths 0' to trench bottom
- 2 Soils in piles 9 thru 16 are from depths 0' to trench bottom
- 3 Soils in piles 17 thru 47 are from depths 0' to trench bottom

Transformers and Capacitors  
located in this Area



FIGURE 3-2

LANDFILL 2 SOIL PILE LOCATIONS  
WOODBIDGE RESEARCH FACILITY

staging area. Each pile of material was staked and numbered by the field technician to assure quality control. During removal operations, a field notebook was kept by the field laboratory technician. Each pile of material was documented and recorded into the field notebook. This procedure assured that each pile of material represented a specific location within the landfill. The method of documentation also provided quality control during the sampling procedures. Excavation of soil and debris at Landfill No. 2 continued in a westerly direction until native soil (characterized by an undisturbed red-orange clay/sand material) was encountered. At the western boundary of the landfill, the native soil existed at a depth of approximately 10 feet below the ground surface.

By Saturday, 8 March 1987, all material had been removed from the disposal trench to a depth approximately 1.5 feet beyond that of observable undisturbed native soil. Trench soils co-mingled with trench debris and debris were characterized by a gray-black color and a fine-grained material. Native soil along the walls and bottom of the trench was characterized by medium-grained sand and clay.

As a result of the excavation operation at Landfill No. 2, forty-seven (47) transformers were generated and stockpiled in the soil staging area. Approximately 19.5 cubic yards of material (13 excavator bucketloads or 13 wheelbarrowloads) were removed.

After the trench was cleared, soil and debris piles were covered with polyethylene sheets. This procedure limited the infiltration of surface water from the soil staging area.

During the excavation operation at Landfill No. 2, eighty-five (85) transformers were encountered and removed. The transformers were measured 12" x 24" x 5" and weighed approximately 100 pounds. The transformers measured 12" in diameter and weighed approximately 100 pounds.

Each transformer unit was inspected by a field technician for structural integrity. It was determined that safe removal could be accomplished. The transformer unit was deposited directly into the staging area by the field technician. Each unit was transferred by the field technician to the staging area and deposited. If possible, the unit was transferred from each unit prior to resuming excavation.

After the transformer units removed during excavation operations were inspected, the units were structurally sound and not leaking. The transformer units removed during the operations were inspected and found to be empty of any fluids.

#### Material Removal

Material was removed following the construction of each monitoring well. Material was removed in 55-gallon plastic barrels and 55-gallon steel drums and

left adjacent to the well site. During loading operations of hazardous materials, 27 containers (15 from Landfill No. 1 and 12 from Landfill No. 2), in which visqueen; disposable protective clothing; and drillers mud had been stored, were emptied into a pile within the soil staging area. The deposited material was later utilized to fill transport vehicles to capacity. The estimated quantity of well construction material removed is 6.5 tons.

Plastic containers were loaded onto the transport vehicles and disposed as bulk hazardous material at the Model City, New York, facility. Steel drums were decontaminated utilizing a high pressure water rinse, Alconox detergent wash, followed by a second high pressure water rinse. The steel drums were subsequently offered to and accepted by WRF for re-use.

### 3.3 LOADING OF HAZARDOUS MATERIALS

#### 3.3.1 Preliminary Operations

On Monday, 1 April 1985, nine (9) semi-dump trucks arrived at WRF's main gate. WESTON personnel arrived that morning and immediately began preparation for loading the nine (9) units. Measurements were made of each truck to determine the maximum allowable loads each could transport. The site leader, along with a field technician, measured and recorded outer-bridge lengths for each semi-dump truck. Measurements were made by determining the overall length from the center of the front-wheel base of the cab to the center of the rear wheel base of the trailer. A transporter identification number was recorded for each truck. The rear license plate number located on the trailer body was used for this purpose. From the outer-bridge measurements, allowable weights were determined from the Commonwealth of Virginia Department of Transportation Form shown in Figure 3-3. All drivers were assembled by the site leader and informed of the general operating procedures which would be in effect once they were on site. Each driver reported to the guard house at the main entrance gate and signed in.

After each driver had signed in, the nine trucks left WRF and proceeded to Occoquan Quarry located across town. With the cooperation of quarry personnel, each truck was processed through the quarry scales and an empty weight was obtained for each semi-dump truck. Subsequent to being weighed, the trucks returned to WRF where they were prepared for loading. This procedure was repeated the following morning for the remaining eleven (11) trucks which had arrived at the main entrance. A total of twenty (20) trucks were utilized for transporting the soil and debris excavated at Landfill No. 2. Once all of the twenty (20) trucks had been processed, this procedure was no longer required.

Prior to loading PCB-contaminated soil and debris into staged dump trucks, two (2) scaffold units were erected. The scaffold units eliminated unnecessary climbing on the trucks and expedited truck preparation. One set of scaffold was erected prior to the loading zone. This unit was utilized by field personnel as an aid in the visqueen lining operations of each truck. The second set of scaffold was erected within the loading zone. This unit was employed by field personnel as an aid in the visual observation of loading procedures.

# COMMONWEALTH OF VIRGINIA NOTICE TO TRUCKERS WEIGHT LIMITATIONS

Single axle weight 20,000 pounds

Tandem axle weight 34,000 pounds

Per inch of the tire width in contact with road surface 650 pounds

The total gross vehicle weight and any two or more consecutive axles shall not exceed the value in the following table

DISTANCE IN FEET BETWEEN ANY TWO OR MORE CONSECUTIVE AXLES	MAXIMUM WEIGHT IN POUNDS BETWEEN THE EXTREMES OF ANY TWO OR MORE CONSECUTIVE AXLES				
	2 AXLES	3 AXLES	4 AXLES	5 AXLES	6 AXLES
4	34,000				
5	34,000				
6	34,000				
7	34,000				
8	34,000	34,000			
9	38,000	42,500			
10	40,000	43,500			
11		44,000			
12		48,000	50,000		
13		46,500	50,500		
14		46,500	51,500		
15		47,000	52,000		
16		48,000	52,500	58,000	
17		48,500	53,500	58,500	
18		49,500	54,000	59,000	
19		50,000	54,500	60,000	
20		51,000	55,500	60,500	66,000
21		51,500	56,000	61,000	66,500
22		52,500	56,500	61,500	67,000
23		53,000	57,500	62,500	68,000
24		54,000	58,000	63,000	68,500
25		54,500	58,500	63,500	69,000
26		55,000	59,500	64,000	69,500
27		56,000	60,000	65,000	70,000
28		57,000	60,500	65,500	71,000
29		57,500	61,500	66,000	71,500
30		58,500	62,000	66,500	72,000
31		59,000	62,500	67,500	72,500
32		60,000	63,500	68,000	73,000
33			64,000	68,500	74,000
34			64,500	69,000	74,500
35			65,500	70,000	75,000
36			66,000	70,500	75,500
37			66,500	71,000	76,000
38			67,000	72,000	77,000
39			68,000	72,500	77,500
40			68,500	73,000	78,000
41			69,500	73,500	78,500
42			70,000	74,000	79,000
43			70,500	75,000	80,000
44			71,500	75,500	
45			72,000	76,000	
46			72,500	76,500	
47			73,500	77,500	
48			74,000	78,000	
49			74,500	78,500	
50			75,500	79,000	
51			76,000	80,000	

FIGURE 3-3

### 3.3.2 Loading Operations

The large trackhoe was utilized to load each dump truck with material. During loading operations, a front-end loader was used as an aid in keeping material within reach of the trackhoe's bucket.

The preparation and loading sequence for each truck was as follows:

1. Trucks arrived and were staged at the entrance road to the site. Prior to entering the work zone, the truck tarp was removed and secured on the driver's side of the trailer. Each driver donned his respirator and waited for a signal to move to the truck preparation area.
2. From the staging area, the trucks proceeded along the access road to the truck preparation area. This area was located on the gravel road loop away from the soil staging area. For truck preparation, a roll of visqueen was obtained from an adjacent stockpile by the field technician. The visqueen liner was unrolled and cut to fit into the truck's dump body. The liner was placed into the dump body and stapled to the sideboards by the field technician. The liner was inspected to ensure that integrity would be maintained during loading. The field technician exited the dump body and the truck was signaled to proceed to the loading zone.

In addition to the above procedures, the Vehicle Condition Report shown in Figure 3-4 was completed by the driver and the field technician and retained in the WESTON project records.

3. Upon a signal to enter the loading zone, the truck was positioned for loading. One technician was positioned on each side of the dump body atop the erected scaffold unit. Each truck received approximately 10-12 excavator buckets of material. During loading, the field technician signaled the trackhoe operator as to the placement of loads into the dump trailer. Subsequent to loading, the truck was prepared for transportation. The visqueen liner was removed from the sideboards of the trailer body and folded in over the contaminated soil and debris. The tarp was placed over the top of the trailer body and secured by the field technicians. The driver was signaled to exit the loading area and proceed to the decontamination area.
4. From the loading area, the truck proceeded to the decontamination area. The truck was staged on the 12' x 60' concrete decontamination pad located near the exit from the work zone.

Using a high pressure washer, the trailer body and tires were cleaned of any visual unconfined material which may have accumulated during loading operations. After decontamination procedures were completed, a visual inspection of all truck surfaces was made by the field technician. When the truck was found to be adequately clean, the driver was signaled to move out of the decontamination area to final staging prior to off-site transport.

# VEHICLE CONDITION REPORT

INSURED

LOCATION

COMPANY VEHICLE NO

MILEAGE READING

ITEM	✓ IF OK	REPAIRS NEEDED	REPAIRS COMPLETE	ITEM	✓ IF OK	REPAIRS NEEDED	REPAIRS COMPLETE
Glass				Air lines, hoses & connections			
Hazard Flasher & Direction Signals				Brakes - Service			
Horn				Cooling System Belts, Hoses			
Air Gauge				Hydraulic Cylinder & Lines			
Low Air Pressure Warning Device				Exhaust system			
Mirrors				Fuel system - Cops			
Oil Pressure				Suspension, other than springs			
Parking Brakes				Air Tank Drain			
Tractor Protection Valve				Steering			
Windshield wiper blades				Tires and Wheels			
Fire extinguishers				Front, Intermediate rear axle			
Fuses - Electrical				Clutch			
AMF - volt gauge							
Temp gauge				Clearance and marks			
Reflectors & Flag				Hear			
Tach Gauge				Stop			
Heater & Defroster				Tail			
First Aid kits (buses)				Reflectors			
Cleanliness				Hazard Flasher & Direction Signals			

DRIVER (Signature)

DATE

MECHANIC (Signature)

DATE

FIGURE 3-4



5. Upon arrival in the final staging area near the site exit, the driver exited the truck cab and made a visual inspection of the trailer body. All truck air lines, hydraulic line and tarp security were checked by the driver. As required by U.S. Department of Transportation regulations, placarding of the trailer body with 6" square PCB labels was performed. The field technician applied the labels to all four sides of the trailer body. The driver was then signaled to exit the immediate site area. Trucks were staged in cleared fields several hundred yards from the immediate site area.
6. Following the loading operations and prior to exiting the WRF, the hazardous waste transportation manifest documents were executed by WESTON, signed by the Harry Diamond Laboratories representative, and given to the driver of each vehicle. Once manifesting was completed, the trucks were accompanied by WESTON personnel to Occoquan Quarries (Vulcan Graham, Virginia Quarries) for weighing. This procedure ensured that no trucks exceeded the maximum weight limits allowed by the State of Virginia Department of Transportation. If a truck was overweight, it was returned to the site and the load was reduced to conform to legal requirements. If the truck was found to be grossly underweight, it would likewise return to the site for additional material. Once the correct weights were achieved, the trucks left the quarry and proceeded directly to the Interstate scales located on I-95 for a second weighing.

The site leader and a field technician met each truck at the Interstate scales upon arrival. With the cooperation of State of Virginia Department of Transportation personnel located at the scales, each truck was weighed and a weight ticket obtained. After each truck was weighed, the driver proceeded to a rest area located adjacent to the scales and waited for further instructions. Subsequent to the last truck being weighed for a day's operation, the site leader and field technician retained the weight tickets and joined the trucks at the rest area. At that time, manifest documents were completed by recording the total quantity of material being transported by the vehicle into the appropriate space on the document. The total quantity was computed by subtracting the truck's respective empty weight from the gross weight previously obtained at the Interstate scales. Once each manifest document had been properly completed and a copy retained for the generator of the material, the trucks were allowed to exit the rest area and proceed directly to the disposal site in Model City, New York, along the approved transportation route.

## SECTION 4

### HAZARDOUS WASTE TRANSPORTATION AND DISPOSAL

#### 4.1 MANIFESTING SYSTEM

All wastes removed from the site were manifested in accordance with Federal Regulations 40 CFR 262.20-262.23 and Virginia Hazardous Waste Management Regulations, Section 7.06. The hazardous waste manifesting system provided a written record of the name of the hazardous waste generator, date of shipment, shipment contents, name of transporter, and certification of receipt from the disposal facility.

Figure 4-1 is an example of a completed manifest utilized during the project. Blank manifest forms were provided by Chemical Waste Management, Inc., Model City, New York, the hazardous waste disposal facility.

Blank manifests consisted of eight (8) copies. Following completion of the required information at the project site, an authorized agent of the WRF signed the manifest as "Generator" and the driver of the vehicle signed as "Transporter."

The entire manifest document was retained by the driver prior to exiting the site. Subsequent to final completion of the document at the state scales located on I-95, the eighth copy, marked "Copy 8 - Generator," was removed and retained by WESTON personnel. "Copy 8" was subsequently given to the COE representative with a Xerox copy of the document retained by WESTON for filing purposes. The remaining seven copies accompanied the material shipment to the disposal facility.

#### 4.2 TRANSPORTATION

Exhumed soil and debris were transported by Dart Trucking Company, Inc. (DART) of Canfield, Ohio, a permitted hazardous waste transporter, to the disposal facility at Model City, New York.

##### 4.2.1 Subcontractor

Dart served as the transportation subcontractor for the project. Dart is an approved hazardous waste transporter as defined by 40 CFR 263.10-263.11 and the Commonwealth of Virginia, Hazardous Waste Management Regulations, Section 7.04. Dart holds EPA identification No. OH0009865825 and is authorized to transport hazardous wastes by the Commonwealth of Virginia under Permit No. OH00098658257 and by the State of New York under Permit No. OH-047.

During the period 1 April 1985 through 17 April 1985, Dart hauled 940.75 tons of waste soil and debris from the project site at WRF to the disposal site at Model City, New York. Dart also hauled 32 drums containing 85 capacitor units and 3 drums containing 6 transformers from the project site to the disposal facility.

STATE OF NEW YORK  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
DIVISION OF SOLID AND HAZARDOUS WASTE  
**HAZARDOUS WASTE MANIFEST**  
P.O. Box 12820, Albany, New York 12212

Form Approved OMB No. 2000-0484 Expires 7-31-88

Please print or type.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. N A P 0 0 0 0 0 0 8 3 9	Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal Law.
3. Generator's Name and Mailing Address Harry Diamond Laboratories Woodbridge Research Facility Woodbridge, Virginia 22191		4. Generator's Phone (703) 490-2660			
5. Transporter 1 (Company Name) Dart Trucking Co.		6. US EPA ID Number 0 H D 0 0 9 8 6 5 8 2 5			
7. Transporter 2 (Company Name)		8. US EPA ID Number			
9. Designated Facility Name and Site Address Chemical Waste Management, Inc. 1550 Balmer Road Model City, New York 14107		10. US EPA ID Number N Y D 0 4 9 8 3 6 6 7 9			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers			
a. Waste Polychlorinated Biphenyls ORM-E UN2315		No. Type		14. Unit wt/Vol	
b.		0 0 1 D T		P	
c.					
d.					
J. Additional Descriptions for Materials Listed Above		K. Handling Codes for Wastes Listed Above			
a. PCB Dirt & Debris		b.		c.	
b.		d.		e.	
L. Special Handling Instructions and Additional Information Work Order No. Code					
M. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classed, packed, marked and labeled, and are in all respects in proper condition for transport by highway, air, rail, water, international and national governmental regulations and state laws and regulations.					
Printed/Typed Name John Ganz		Signature		DATE Mo. Day Year	
17. Transporter 1 Acknowledgment of Receipt of Materials		Signature		DATE Mo. Day Year	
18. Transporter 2 Acknowledgment of Receipt of Materials		Signature		DATE Mo. Day Year	
19. Disposal Facility Acknowledgment					
20. Facility Owner or Operator Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19		Signature		DATE Mo. Day Year	


#### 4.2.2 Transportation Route

The transportation route specified in WESTON's Technical Plan was followed as closely as possible to ensure maximum personnel safety and expedite transportation of the hazardous waste. A modification was required in the original transportation route due to the necessity of having to weigh the individual trucks off site. This necessity also resulted in the trucks having to pass through the southbound I-95 weigh station in order to return to the northbound I-95 weigh station for weight tickets (weight tickets could not be provided at the southbound scales). This route also prevented travel through the more heavily populated areas of Woodbridge, Virginia. The transportation route is depicted on Figure 4-2 and is described as follows:

Trucks, accompanied by WESTON personnel, exited WRF through the main gate onto Dawson Beach Road (Virginia State Road 687) and proceeded to Highway 1 and then proceeded north on Highway 1 to the intersection of Virginia State Road 123; then turned left on State Road 123 and proceeded west across Interstate 95 to Occoquan Quarry where each was subsequently weighed. Once weights were obtained, the trucks proceeded east on State Road 123 back towards Interstate 95; at the intersection of Interstate 95 they proceeded south, approximately 5 miles, towards the Virginia Department of Transportation weigh station; after passing through the southbound weigh station, the trucks continued south on Interstate 95 to the next available exit (Dumfries exit); each truck exited Interstate 95 at that location, turned left and proceeded across the overpass over Interstate 95; then turned left back onto Interstate 95 and proceeded north towards the Virginia Department of Transportation weigh station; then passed through the northbound weigh station where weigh tickets were obtained for each truck and were staged in the rear parking area located behind the northbound weigh station; upon completion of manifests, each truck exited the weigh station and proceeded north on Interstate 95 around the City of Washington, D.C., and continued on towards Baltimore, Maryland. At Baltimore, they proceeded north on Interstate 695 (the Baltimore Beltway) to the west of the city until the intersection of Interstate 83; taking Interstate 83 north, they proceeded north to Interstate 76 (the Pennsylvania Turnpike). Entering the Turnpike at Exit 18, they proceeded east, across the Susquehanna River and departed the Turnpike at Exit 19 (Interstate 283); they proceeded north on Interstate 283 and intersected Interstate 83 north. They continued on Interstate 83 to the junction with Interstate 81; taking Interstate 81 north, they proceeded north to Syracuse, New York, until they intersected Interstate 481. Taking Interstate 481, they proceeded east around the city of Syracuse to the junction of Interstate 90 (the New York Thruway). Entering at Exit 34A, they proceeded west to Interstate 290. Taking Interstate 290 west, they proceeded to Interstate 190 north. They traveled 15 miles and exited at New York Route 265 and turned left. Proceeding to the second traffic light, they turned right onto New York Route 104 and proceeded east to New York Route 18 East; after traveling approximately 5 miles and turning right onto Balmer Road, they proceeded to the gates of the CWM facility.

#### 4.2.3 Incidents

During the transportation operation of the project, which involved 49 trucks traveling a total in excess of 35,000 loaded miles, no incidents involving spillage of hazardous material or vehicular accidents occurred.



### 4.3 DISPOSAL

#### 4.3.1 Subcontractor

All exhumed wastes from the project site were delivered to Chemical Waste Management, a RCRA permitted hazardous waste treatment, storage, disposal (TSD) facility located in Model City, New York. Chemical Waste Management operates under EPA Permit No. NYD049836679.

#### 4.3.2 Documentation

Fully executed original and carbon copies of each manifest document were forwarded to individual agencies as required by RCRA and State of New York Hazardous Waste Regulations by Chemical Waste Management, Inc. Copy 1 - Disposer State was forwarded to the State of New York, Department of Environmental Conservation. Copy 2 - Generator State was similarly forwarded to the Commonwealth of Virginia, State Board of Public Health, Division of Solid and Hazardous Waste. Copy 3 - Generator was sent to the Harry Diamond Laboratories, Woodbridge Research Facility. Copy 4 - TSD Facility and Copy 5 - Transporter were retained by Chemical Waste Management, Inc. and Dart Trucking Company, respectively, where they will be on file for three years as required by federal and state regulations. Copy 6 - Disposer State and Copy 7 - Generator State were forwarded to the States of New York and Virginia by Harry Diamond Laboratories. The Xerox copies of Copy 8 and copies of weigh tickets from the scales at the Model City, New York, disposal facility were utilized as the basis for WESTON billings for Phase II activities. Table 4-1 provides the tabulated information for all vehicles which transported wastes from WRF.

Within Table 4-1, departure weights and arrival weights are provided for each manifested vehicle. The departure weight corresponds to the weights obtained from the Virginia Department of Transportation weighing facility located on southbound Interstate 95. The purpose for obtaining this weight was to ensure that each loaded vehicle was within the Notice to Truckers Weight Limitations for the Commonwealth of Virginia (Figure 3-3). Arrival weights correspond to the weights determined for each loaded vehicle at the TSD facility located in Model City, New York.

Table 4-1 also provides the differences (tons) between departure weights and arrival weights for each vehicle. These differences may be a result of the calibration of scales, the use of separate scales, and/or differences in methods used to obtain the weights.

TABLE 4-1  
TRUCK WEIGHTS BY MANIFEST DOCUMENT NUMBER

Manifest Document No.	State Manifest Number	Departure Date	Weight (Lbs)	Weight (Tons)	CWM W.O. #	Arrival (Lbs)	Weight (Tons)	Diff (Tons)
100 01	226509-3	4/1	28750	14.38	96333	28800	14.40	0.02
100 02	226510-2	4/1	40300	20.15	96331	39240	19.62	-0.53
100 03	226511-1	4/1	28980	14.49	96334	28520	14.26	-0.23
100 04	226512-9	4 1	35300	17.65	96332	34260	17.13	-0.52
100 05	226513-8	4 1	35000	17.50	96338	34580	17.29	-0.21
100 06	226514-7	4 1	41540	20.77	9633	41300	20.65	-0.12
100 07	226515-6	4 1	36920	18.46	96335	36320	18.16	-0.30
100 08	226516-5	4 1	45780	22.89	96336	45200	22.60	-0.29
100 09	226518-3	4 1	43440	21.72	96339	43640	21.82	0.10
100 10	204101-1	4 2	33700	16.85	96350	33620	16.81	-0.04
100 11	204102-9	4 2	44060	22.03	96351	44060	22.03	0.00
100 12	204103-8	4 2	42080	21.04	96350	42700	21.35	0.31
100 13	204104-7	4 2	36160	18.08	96350	36140	18.07	-0.01
100 14	204105-6	4 2	43760	21.88	96354	43440	21.72	-0.16
100 15	204106-5	4 2	44700	22.35	96350	44100	22.05	-0.30
100 16	204107-4	4 2	44160	22.08	96350	43780	21.89	-0.19
100 17	204108-3	4 2	36960	18.48	96350	36780	18.39	-0.09
100 18	204109-2	4 2	44000	22.00	96350	44000	22.00	0.00
100 19	204110-1	4 2	41700	20.85	96350	41700	20.85	0.00
100 20	204111-0	4 2	41700	20.85	96350	41700	20.85	0.00
100 21	204112-9	4 2	38100	19.05	96350	38100	19.05	0.00
100 22	204113-8	4 2	41600	20.80	96350	41700	20.85	0.05
100 23	204114-7	4 2	40600	20.30	96350	40700	20.35	0.05
100 24	204115-6	4 2	40920	20.46	96354	41460	20.73	0.27
100 25	204116-5	4 2	41920	20.96	96350	41920	20.96	0.00
100 26	204117-4	4 2	42520	21.26	96350	41440	20.72	-0.54

TABLE 4-1 (continued)  
TRUCK WEIGHTS BY MANIFEST DOCUMENT NUMBER

Manifest Document No.	State Manifest Number	Date	Departure Weight (Lbs)	Departure Weight (Tons)	CWM W.O. #	Arrival Weight (Lbs)	Arrival Weight (Tons)	Diff (Tons)
100 27	204098-4	4/3	35880	17.94	96367	35540	17.77	-0.17
100 28	204099-3	4/3	38500	19.25	96368	37500	18.75	-0.50
100 29	204100-2	4/4	43480	21.74	96443	42820	21.41	-0.33
100 30	203864-4	4/4	38780	19.39	96444	38780	19.39	0.00
100 31	203865-3	4/4	42040	21.02	96445	42040	21.02	0.00
100 32	203866-2	4/4	42260	21.13	96446	41000	20.50	-0.63
100 33	203867-1	4/5	40060	20.03	96447	40060	20.03	0.00
100 34	203868-4	4/5	39640	19.82	96448	39640	19.82	0.00
100 35	203869-3	4/5	41080	20.54	96449	41080	20.54	0.00
100 36	203870-2	4/5	41080	20.54	96450	41080	20.54	0.00
100 37	203871-1	4/5	41080	20.54	96451	41080	20.54	0.00
100 38	203872-4	4/5	41080	20.54	96452	41080	20.54	0.00
100 39	203873-3	4/5	41080	20.54	96453	41080	20.54	0.00
100 40	203874-2	4/5	41080	20.54	96454	41080	20.54	0.00
100 41	203875-1	4/5	41080	20.54	96455	41080	20.54	0.00
100 42	203876-4	4/5	41080	20.54	96456	41080	20.54	0.00
100 43	203877-3	4/5	41080	20.54	96457	41080	20.54	0.00
100 44	203878-2	4/5	41080	20.54	96458	41080	20.54	0.00
100 45	203879-1	4/5	41080	20.54	96459	41080	20.54	0.00
100 46	203880-4	4/5	41080	20.54	96460	41080	20.54	0.00
100 47	203881-3	4/5	41080	20.54	96461	41080	20.54	0.00
100 48	203882-2	4/5	41080	20.54	96462	41080	20.54	0.00
100 49	203883-1	4/5	41080	20.54	96463	41080	20.54	0.00
100 50	203884-4	4/5	41080	20.54	96464	41080	20.54	0.00
100 51	203885-3	4/5	41080	20.54	96465	41080	20.54	0.00
100 52	203886-2	4/5	41080	20.54	96466	41080	20.54	0.00
100 53	203887-1	4/5	41080	20.54	96467	41080	20.54	0.00
100 54	203888-4	4/5	41080	20.54	96468	41080	20.54	0.00
100 55	203889-3	4/5	41080	20.54	96469	41080	20.54	0.00
100 56	203890-2	4/5	41080	20.54	96470	41080	20.54	0.00
100 57	203891-1	4/5	41080	20.54	96471	41080	20.54	0.00
100 58	203892-4	4/5	41080	20.54	96472	41080	20.54	0.00
100 59	203893-3	4/5	41080	20.54	96473	41080	20.54	0.00
100 60	203894-2	4/5	41080	20.54	96474	41080	20.54	0.00
100 61	203895-1	4/5	41080	20.54	96475	41080	20.54	0.00
100 62	203896-4	4/5	41080	20.54	96476	41080	20.54	0.00
100 63	203897-3	4/5	41080	20.54	96477	41080	20.54	0.00
100 64	203898-2	4/5	41080	20.54	96478	41080	20.54	0.00
100 65	203899-1	4/5	41080	20.54	96479	41080	20.54	0.00
100 66	203900-4	4/5	41080	20.54	96480	41080	20.54	0.00
100 67	203901-3	4/5	41080	20.54	96481	41080	20.54	0.00
100 68	203902-2	4/5	41080	20.54	96482	41080	20.54	0.00
100 69	203903-1	4/5	41080	20.54	96483	41080	20.54	0.00
100 70	203904-4	4/5	41080	20.54	96484	41080	20.54	0.00
100 71	203905-3	4/5	41080	20.54	96485	41080	20.54	0.00
100 72	203906-2	4/5	41080	20.54	96486	41080	20.54	0.00
100 73	203907-1	4/5	41080	20.54	96487	41080	20.54	0.00
100 74	203908-4	4/5	41080	20.54	96488	41080	20.54	0.00
100 75	203909-3	4/5	41080	20.54	96489	41080	20.54	0.00
100 76	203910-2	4/5	41080	20.54	96490	41080	20.54	0.00
100 77	203911-1	4/5	41080	20.54	96491	41080	20.54	0.00
100 78	203912-4	4/5	41080	20.54	96492	41080	20.54	0.00
100 79	203913-3	4/5	41080	20.54	96493	41080	20.54	0.00
100 80	203914-2	4/5	41080	20.54	96494	41080	20.54	0.00
100 81	203915-1	4/5	41080	20.54	96495	41080	20.54	0.00
100 82	203916-4	4/5	41080	20.54	96496	41080	20.54	0.00
100 83	203917-3	4/5	41080	20.54	96497	41080	20.54	0.00
100 84	203918-2	4/5	41080	20.54	96498	41080	20.54	0.00
100 85	203919-1	4/5	41080	20.54	96499	41080	20.54	0.00
100 86	203920-4	4/5	41080	20.54	96500	41080	20.54	0.00
100 87	203921-3	4/5	41080	20.54	96501	41080	20.54	0.00
100 88	203922-2	4/5	41080	20.54	96502	41080	20.54	0.00
100 89	203923-1	4/5	41080	20.54	96503	41080	20.54	0.00
100 90	203924-4	4/5	41080	20.54	96504	41080	20.54	0.00
100 91	203925-3	4/5	41080	20.54	96505	41080	20.54	0.00
100 92	203926-2	4/5	41080	20.54	96506	41080	20.54	0.00
100 93	203927-1	4/5	41080	20.54	96507	41080	20.54	0.00
100 94	203928-4	4/5	41080	20.54	96508	41080	20.54	0.00
100 95	203929-3	4/5	41080	20.54	96509	41080	20.54	0.00
100 96	203930-2	4/5	41080	20.54	96510	41080	20.54	0.00
100 97	203931-1	4/5	41080	20.54	96511	41080	20.54	0.00
100 98	203932-4	4/5	41080	20.54	96512	41080	20.54	0.00
100 99	203933-3	4/5	41080	20.54	96513	41080	20.54	0.00
100 100	203934-2	4/5	41080	20.54	96514	41080	20.54	0.00



SECTION 4  
SAMPLING AND ANALYSIS

A sampling and analysis plan provided a detailed description of the sampling strategy for surface water and groundwater and sediment. The plan described the sampling locations, sampling methods, sampling frequency, and the types of analyses to be performed. The plan also described the quality assurance and quality control procedures to be used to ensure the accuracy and reliability of the data.

The sampling and analysis plan was approved by the appropriate regulatory agencies and the project sponsor. The plan was also used to develop the sampling and analysis protocol, which provided detailed instructions for the sampling and analysis personnel.

The sampling and analysis plan was used to guide the sampling and analysis activities throughout the project. The plan was also used to develop the sampling and analysis report, which provided a detailed description of the sampling and analysis results.

The sampling and analysis plan was also used to develop the sampling and analysis budget, which provided a detailed description of the costs associated with the sampling and analysis activities. The plan was also used to develop the sampling and analysis schedule, which provided a detailed description of the timing of the sampling and analysis activities.

The sampling and analysis plan was also used to develop the sampling and analysis data management plan, which provided a detailed description of the procedures for collecting, storing, and analyzing the sampling and analysis data. The plan was also used to develop the sampling and analysis data quality assurance plan, which provided a detailed description of the procedures for ensuring the accuracy and reliability of the sampling and analysis data.

### 5.2.1 Soil Sampling Procedures

Prior to the discovery of any transformers/capacitors in the disposal area, single composite samples were formed for each pile of material removed. The composite sample was accumulated from individual grab samples which were taken from each excavator bucket which contained exhumed trench material. A hand-held spade was used to take a grab sample from the center of each excavator bucket prior to the load being deposited into the receiving front-end loader for transport to the soil staging area. Each grab sample was placed into an aluminum foil-lined metal pan. Thirteen (13) discrete grab samples from each of the 1.5 cubic-yard excavator buckets produced one composite sample representing a specific pile. Once the composite sample was prepared for a particular pile, the metal pan was covered with a foil-lined plastic lid and labeled to ensure that each individual composite sample corresponded with the specific pile it represented.

In order to provide as much data as possible for soils adjacent to transformers/capacitors, two distinct composite samples were formed for each pile of material removed. Two (2) grab samples were taken from each 1.5 cubic-yard excavator bucket prior to depositing the load into the receiving front-end loader. Two (2) grab samples were taken with hand-held spades from the center of each excavator bucket and deposited into two (2) foil-lined metal pans. Each metal pan received thirteen (13) discrete grab samples producing representative composite samples. Each pan was covered with a foil-lined plastic lid and labeled to ensure that each individual composite sample represented a particular pile.

At the end of each day, all samples collected were transferred from the work area to the on-site laboratory trailer by the field laboratory technician. The field and lab equipment (hand-held spades and pans) were decontaminated by using a detergent and water wash, potable water rinse, hexane rinse, and distilled water rinse to prevent cross contamination. Each composite sample was analyzed by the field laboratory technician using clean hand-held spades. The analyzed composite mixture was placed into wide mouth, amber glass containers with screw-type Teflon-lined caps. Each sample container was properly sealed and appropriate field logs were completed. Each sample container was packed and shipped to the ES&E Laboratory, Gainesville, Florida, for analysis.

### 5.2.2 Laboratory Results for Excavated Soils

Analyses for PCB isomers 1016 and 1260 were performed in accordance with EPA-approved analytical procedures (USATHAMA Method 9T) and protocols. Additionally, PCB isomers 1242 and 1254 were detected and reported to WESTON. Analytical results for soil and debris exhumed at Landfill No. 2 are provided in Table 5-1. Total PCB's represent the sum of all PCB isomers. Where PCB's were not detected for a given isomer, the quantity of zero was added into the cumulative total.

The analytical results contained in Table 5-1 indicate that the highest PCB concentrations were located in an area of the trench where most of the debris and all of the transformers and capacitors were situated. Analyses of the excavated trench soils indicate that PCB isomers 1016 and 1260 were not

TABLE 5-1  
ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL PILES (ug/g)  
WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

<u>PILE/SAMPLE NUMBER</u>	<u>1016</u>	<u>1242</u>	<u>1254</u>	<u>1260</u>	<u>TOTAL</u>
P001	ND	20	1	ND	20*
P002	ND	20	3	ND	20*
P003	ND	7	2	ND	9
P004	ND	ND	ND	ND	0
P005	ND	ND	ND	ND	0
P006	ND	200	3000	ND	3000*
P007	ND	30	80	ND	100*
P008	ND	ND	5	ND	5
P009	ND	ND	ND	ND	0
P010	ND	ND	ND	ND	0
P011	ND	ND	ND	ND	0
P012	ND	ND	ND	ND	0
P013	ND	ND	ND	ND	0
P014	ND	1	ND	ND	1
P015	ND	4	ND	ND	4
P016	ND	7	ND	ND	7
P017	ND	1	ND	ND	1
P018	ND	4	ND	ND	4
P019	ND	20	ND	ND	20
P019 Duplicate	ND	3	ND	ND	3
P020	ND	9	ND	ND	9

TABLE 5-1 (continued)

ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL PILES (ug/g)

WOODBRIAGE RESEARCH FACILITY  
WOODBRIAGE, VIRGINIA

<u>PILE/SAMPLE NUMBER</u>	<u>1016</u>	<u>1242</u>	<u>1254</u>	<u>1260</u>	<u>TOTAL</u>
P020 Duplicate	ND	6	ND	ND	6
P021	ND	10	ND	ND	10
P021 Duplicate	ND	8	ND	ND	8
P022	ND	30	ND	ND	30
P022 Duplicate	ND	10	ND	ND	10
P023	ND	7	ND	ND	7
P023 Duplicate	ND	10	ND	ND	10
P024	ND	10	10	ND	20
P024 Duplicate	ND	8	5	ND	10*
P025	ND	100	7	ND	100*
P025 Duplicate	ND	30	4	ND	30*
P026	ND	100	40	ND	100*
P026 Duplicate	ND	400	20	ND	400*
P027	ND	300	20	ND	300*
P027 Duplicate	ND	400	30	ND	400*
P028	ND	80	9	ND	90*
P028 Duplicate	ND	100	10	ND	100*
P029	ND	200	20	ND	200*
P029 Duplicate	ND	100	60	ND	200*
D030	ND	200	30	ND	200*
P030 Duplicate	ND	100	20	ND	100*

TABLE 5-1 (continued)

ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL PILES (ug/g)WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

<u>PILE/SAMPLE NUMBER</u>	<u>1016</u>	<u>1242</u>	<u>1254</u>	<u>1260</u>	<u>TOTAL</u>
P031	ND	200	10	ND	200*
P031 Duplicate	ND	70	30	ND	100
P032	ND	20	30	ND	50
P032 Duplicate	ND	10	70	ND	80
P033	ND	10	20	ND	30
P033 Duplicate	ND	10	20	ND	30
P034	ND	60	30	ND	90
P034 Duplicate	ND	300	30	ND	300*
P035	ND	10	20	ND	30
P035 Duplicate	ND	20	30	ND	50
P036	ND	10	30	ND	40
P036 Duplicate	ND	20	20	ND	40
P037	ND	40	50	ND	90
P037 Duplicate	ND	20	30	ND	50
P038	ND	10	10	ND	20
P038 Duplicate	ND	10	20	ND	30
P039	ND	10	40	ND	50
P039 Duplicate	ND	10	10	ND	20
P040	ND	7	10	ND	20*
P040 Duplicate	ND	7	10	ND	20*
P041	ND	10	10	ND	20

TABLE 5-1 (continued)

ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL PILES (ug/g)WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

<u>PILE/SAMPLE NUMBER</u>	<u>1016</u>	<u>1242</u>	<u>1254</u>	<u>1260</u>	<u>TOTAL</u>
P041 Duplicate	ND	6	6	ND	10*
P042	ND	9	9	ND	20*
P042 Duplicate	BROKEN DURING SHIPMENT - ANALYSIS NOT PERFORMED				
P043	ND	4	7	ND	10*
P043 Duplicate	ND	10	40	ND	50
P044	ND	5	20	ND	30*
P044 Duplicate	ND	5	10	ND	20*
P045	ND	4	5	ND	9
P045 Duplicate	ND	5	8	ND	10*
P046	ND	9	20	ND	30*
P046 Duplicate	ND	8	10	ND	20*
P047	ND	2	4	ND	6
P047 Duplicate	BROKEN DURING SHIPMENT - ANALYSIS NOT PERFORMED				

\* Total PCB quantities rounded to one significant digit due to level of certification performed.

ND = Non-detected. Less than detection limit of .6 ug/g

Note: Procedures for obtaining duplicate samples and significance of results are explained in Section 5.2.1, Soil Sampling Procedures, page 5-2 of Final Report.

TABLE 5-2  
USATHAMA CERTIFICATION STATUS

<u>COMPOUND</u>	<u>METHOD</u>	<u>MATRIX</u>	<u>TESTED RANGE</u>	<u>DETECTION LIMIT</u>	<u>UNITS*</u>	<u>CERTIFICATION LEVEL</u>
PCB-1016	9T	SO	0.56 - 5.48	0.6	UGG	SQ
PCB-1260	9T	SO	0.54 - 10.80	0.6	UGG	SQ
PCB-1242	9T	SO	Not certified	0.6	UGG	-
PCB-1254	9T	SO	Not certified	0.6	UGG	-
PCF 1016	2F	Water	0.17 - 6.62	0.4	UGL	SQ
PCB-1260	2F	Water	0.16 - 6.40	0.3	UGL	SQ

\*UGL = Micrograms per liter  
UGG = Micrograms per gram

SO = Soil/Sediment  
SQ = Semiquantitative

detected within the certified range for the USATHAMA analytical protocol. However, PCB isomers 1242 and 1254 were detected. Table 5-2 identifies USATHAMA certification parameters for the analyses performed.

Pursuant to the request of USATHAMA, all soil piles containing detectable PCB concentrations (greater than 0.6 ug/g total PCB) were removed from the site and disposed at the Chemical Waste Management, Inc. hazardous waste landfill facility at Model City, New York.

### 5.3 GROUNDWATER SAMPLING

Groundwater sampling was performed at all well points adjacent to Landfill No. 1 and Landfill No. 2. Samples were obtained from Landfill No. 1 on 20 March 1985, 14 June 1985, and 5 September 1985. Samples were collected from Landfill No. 2 on 13 June 1985. Sampling was performed by the field laboratory technician. Results of groundwater analysis from samples collected at Landfill No. 1 and No. 2 are provided in Table 5-3. Groundwater elevations and depths from top of riser are provided in Table 5-4 for dates sampled.

Each well point was purged prior to sampling to ensure that a representative sample was collected. Well point purging and sampling was accomplished by using a standard, hand-held Teflon bailer. Monitor well sampling consisted of the following procedures:

- Prior to purging, the depth to water from the notch measuring point in the well point casing was measured and recorded.
- Measurements of the depth from the top of the water level to the bottom of the well were made and recorded.
- The volume of standing water in the well point was calculated.
- Based on the standing water volume, the volume of water to be purged was calculated.
- Well points were purged by bailing. At least five times the calculated volume of standing water in the well point was removed.
- Sampling equipment was decontaminated by scrubbing with Alconox detergent and rinsing with distilled water prior to sampling.
- The decontaminated bailer was lowered into the well and allowed to fill with water.
- After the bailer was full, it was carefully retrieved from the well point.
- Sample containers were rinsed with appropriate sample prior to filling.
- Sample containers were filled with water and caps secured.
- Sample containers were labeled according to chain-of-custody procedures.



TABLE 5-3  
ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN GROUNDWATER SAMPLES (ug/l)

WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

<u>Monitoring Well Number</u>	<u>Installed By</u>	<u>Landfill No.</u>	<u>Date Sampled</u>	<u>1016</u>	<u>1260</u>	<u>Total</u>
MW-1	WESTON	1	3/20/85	ND	ND	ND
MW-2	WESTON	1	3/20/85	ND	ND	ND
MW-3	WESTON	1	3/20/85	ND	ND	ND
MW-4	WESTON	1	3/20/85	ND	ND	ND
MW-5	WESTON	1	3/20/85	ND	ND	ND
MW-6	WESTON	1	3/20/85	ND	ND	ND
MW-1	WESTON	1	6/14/85	ND	ND	ND
MW-2	WESTON	1	6/14/85	ND	ND	ND
MW-3	WESTON	1	6/14/85	ND	ND	ND
MW-4	WESTON	1	6/14/85	ND	ND	ND
MW-5	WESTON	1	6/14/85	ND	ND	ND
MW-6	WESTON	1	6/14/85	ND	ND	ND
MW-1	ES&E	2	6/13/85	ND	ND	ND
MW-2	ES&E	2	6/13/85	ND	ND	ND
MW-3	ES&E	2	6/13/85	ND	ND	ND
MW-4	ES&E	2	6/13/85	ND	ND	ND
MW-5	ES&E	2	6/13/85	ND	ND	ND
MW-6	ES&E	2	6/13/85	ND	ND	ND
MW-1	WESTON	1	9/05/85	ND	ND	ND
MW-2	WESTON	1	9/05/85	ND	ND	ND
MW-3	WESTON	1	9/05/85	ND	ND	ND
MW-4	WESTON	1	9/05/85	ND	ND	ND
MW-5	WESTON	1	9/05/85	ND	ND	ND
MW-6	WESTON	1	9/05/85	ND	ND	ND

ND: Non-detected. Less than detectable limit of .6 ug/g.

TABLE 5-4

## MONITOR WELL ELEVATIONS AND WATER LEVELS

Woodbridge Research Facility  
Woodbridge, Virginia

Well No.	Landfill No.	Sampled	GW Surface From TOC*	GW Elevation Above MSL	Surface Elevations
MW-1	1	3/20/85	8.83'	.81'	Not Taken
MW-2	1	3/20/85	27.00'	.65'	
MW-3	1	3/20/85	4.25'	.84'	
MW-4	1	3/20/85	4.17'	.60'	
MW-5	1	3/20/85	5.42'	.69'	
MW-6	1	3/20/85	5.67'	.96'	
MW-1	1	6/14/85	8.75'	.89'	Not Taken
MW-2	1	6/14/85	26.75'	.90'	
MW-3	1	6/14/85	4.33'	.76'	
MW-4	1	6/14/85	4.58'	.19'	
MW-5	1	6/14/85	5.50'	.61'	
MW-6	1	6/14/85	5.58'	1.05'	
MW-1	2	6/13/85	12.50'	2.38'	Not Taken
MW-2	2	6/13/85	8.25'	1.73'	
MW-3	2	6/13/85	8.08'	1.60'	
MW-4	2	6/13/85	8.17'	1.67'	
MW-5	2	6/13/85	8.25'	2.06'	
MW-6	2	6/13/85	9.00'	1.06'	
MW-1	1	9/05/85	7.93'	1.71'	Not Taken
MW-2	1	9/05/85	26.19'	1.46'	
MW-3	1	9/05/85	3.62'	1.47'	
MW-4	1	9/05/85	4.02'	.75'	
MW-5	1	9/05/85	5.77'	.34'	
MW-6	1	9/05/85	5.03'	1.60'	
MW-1	1	4/25/86	8.46	1.18'	Occoquan Bay 0.68' Above MSL
MW-2	1	4/25/86	26.47	1.18'	
MW-3	1	4/25/86	4.33	.76'	
MW-4	1	4/25/86	3.73	1.04'	
MW-5	1	4/25/86	5.00	1.11'	
MW-6	1	4/25/86	5.85	.78'	
MW-1	2	4/25/86	11.96'	2.92'	Occoquan Bay 0.68' Above MSL
MW-2	2	4/25/86	7.58'	2.40'	
MW-3	2	4/25/86	7.29'	2.39'	
MW-4	2	4/25/86	7.19'	2.65'	
MW-5	2	4/25/86	7.96'	2.35'	
MW-6	2	4/25/86	7.73'	2.33'	

\*TOC = Top of Casing

#### 5.4 CLARIFICATION OF ANALYTICAL RESULTS FOR SOIL AND GROUNDWATER SAMPLES

During the analyses of soil samples from the Woodbridge Research Facility, it became apparent that PCB isomers, other than PCB 1016 and 1260 which ES&E was authorized to report, were present in the soils. ES&E utilized USATHAMA Method 9T to analyze these samples for PCB's but calibrated the gas chromatograph with PCB isomers 1016, 1242, 1254 and 1260. ES&E then utilized the "pattern recognition" technique to identify and quantify PCB 1242 and 1254 in the soil samples. Since more than one PCB isomer was detected in many of the soil samples, it was also decided to report a "Total" PCB which represented the sum of all PCB isomers detected in each sample (see Table 5-2).

The water samples were extracted and analyzed according to USATHAMA Method 2F which is certified for PCBs 1016 and 1260. There were no PCB isomers detected in any of the water samples analyzed (see Table 5-3 of the Final Report). Had PCB isomers other than 1016 and 1260 been detected, they would have been quantitated against the specific PCB isomer detected, as was done for the soil samples. Since this was not the case, it was felt that reporting ND (Not Detected) for the PCB isomers for which the method is certified (i.e., PCB 1016 and 1260) and also for "Total" PCB would provide adequate data on the PCB content of these water samples. The term "Total" PCB in Table 5-3 represents the sum of all PCB isomers detected in each sample.

#### 5.5 WELL DEVELOPMENT WATER SAMPLING

During the course of the field activities performed by ES&E and WESTON, well development water was generated as the result of groundwater sampling. Prior to the second round of groundwater sampling by WESTON (13-14 June 1984), all well development water was maintained in 55-gallon steel drums. These drums were stationed adjacent to the respective wells from which the development water was produced. Toward the conclusion of the WESTON remediation program, all drums containing well development water were brought to the soil staging area at Landfill No. 2 and grouped according to landfill origin.

Utilizing separate 10mm diameter x 130cm long glass tubes, representative samples of well development water from each drum in a landfill group was collected to form a composite sample. One composite sample for each landfill group was collected and sent to the ES&E laboratory for analysis. For both composite samples, PCB concentrations were not detected above the detection limits of 0.4 ug/l and 0.3 ug/l for isomers 1016 and 1260, respectively.

As a result, well development water contained within the sampled drums was poured into the trench and solidified as part of the closure process described in Section 6.3. Well development water generated during the second and third rounds of WESTON groundwater sampling were similarly maintained in steel drums until analytical results were obtained. As PCB's were not detected above the detection limits of 0.4 ug/l (PCB 1016) and 0.3 ug/l (PCB 1260) in the groundwater samples, the well development water from each sampling round was discharged onto the ground.

Drums utilized as well development water containers were decontaminated with a high pressure rinse and Alconox detergent wash followed by another high pressure rinse. Following decontamination, the drums were offered to WRF for reuse.

#### 5.6 SAMPLE PACKAGING AND SHIPMENT

All sample containers were labeled by the field laboratory technician with the following information:

- Sample Identification Number
- Site
- Client
- Date/Time Collected
- Analyte Group
- Sampling Personnel

USEPA chain-of-custody procedures were followed by WESTON field personnel to ensure preservation of the integrity of the samples. Collected samples were under a visual control administered by the field laboratory technician. The field laboratory technician monitored the location of collected samples and was charged with the responsibility of acting as sample custodian while in the field. Chain-of-custody records were initialed at the time of sample bottle preparation and followed each bottle and lot through the sequence from bottle preparation to shipment to ES&E's laboratory.

Thermal chests were secured and shipped to the ES&E laboratory using a common carrier. Shipments were required every day, with delivery to ES&E's laboratory within 48 hours following sample collection in order to meet the seven day maximum holding period prior to sample extraction. ES&E analytical personnel acknowledged receipt of the shipped samples at their time of arrival.

Collected soil/water samples were prepared for shipment to ES&E Laboratory, Gainesville, Florida, according to the following procedures:

- 14 x 14 x 30 inch plastic thermal chests were used for shipping samples.
- Each chest was lined with a commercial plastic bag.
- Vermiculite was poured into the lined chest for absorbent and cushioning purposes.
- Each glass sample container was enclosed in a zip-lock storage bag and placed into the chest.
- The plastic bag was tied and ice was added to the chest to ensure preservation of sample integrity.
- Each chest was bound by fiberglass binding tape and labeled according to DOT requirements.

- EPA chain-of-custody forms were completed by the field laboratory technician and taped to the top of the thermal chest.
- The thermal chests were received by the ES&E Laboratory within 48 hours following sampling.

#### 5.7 SAMPLE IDENTIFICATION AND DOCUMENTATION

A bound field notebook was used to document and identify each sample collected. Entries were made by the field laboratory technician in standard format and included the following:

- Site identification
- Sample location referenced from known points
- Sample depth
- Pile location (number) where material is deposited
- Date
- Time of collection (24-hour clock)
- Type of sample container
- Comments and other relevant observations
- Signature of sampler

## SECTION 6

### CLOSURE

#### 6.1 DECONTAMINATION VERIFICATION PROGRAM

In order to complete closure of the excavated site (Landfill No. 2) at WRF, it was necessary to implement a sampling and analytical plan to determine the concentrations of residual PCB contamination in the soil subsequent to excavation operations. The levels of PCB contamination indicated whether further excavation was warranted or whether closure could be implemented. Representative soil samples were obtained and analyzed for PCB contamination via USAHAMA certified methodology to establish the effectiveness of the excavation process.

Samples from the excavated area were collected at regular intervals based on a grid pattern. The grid consisted of 10-foot squares located from the corner reference points which had been previously established. All sample locations were surveyed into place and marked with stakes prior to sampling. Figure 6-1 illustrates grid locations.

A total of 60 grab samples were collected from the trench floor and walls. The sampling was accomplished by using thin-walled aluminum tubes. Soil samples were collected at locations where grid lines intersected on the trench floor and at mid-depth locations in the side walls. A sufficient soil mass was collected at each point to permit certified analysis to be performed. The thin-walled sampling tubes were hand driven into the ground by WBTM field technicians to a depth of 10 inches. The top 4 inches of the sample was discarded and the lower 6 inches retained and analyzed. Immediately after collection via the thin-walled tube, the material was placed into clean, labeled aluminum pans and transferred from the work area to the laboratory trailer for storage. Sampling tubes were decontaminated after each use utilizing an Alcon detergent wash, potable water rinse, and 70% isopropyl alcohol water rinse. A field log was maintained by WBTM personnel to ensure sample integrity. At the end of the work day, all samples were transferred from the aluminum pans into white-membrane amber glass containers with Teflon-lined lids to use of a clean spatula. Sample containers were prepared for the laboratory by attaching shipping tags to the container. All necessary field logs and chain-of-custody forms were completed and filed with the data and sent through the sequence of the laboratory shipment.

#### 6.1.1 Analytical Methods

Analysis of the samples received in the laboratory were performed in accordance with USAHAMA certified and approved procedures. USAHAMA Method 41 and protocols for the analysis of grab samples. Analytical results shown in 41 and 42 were detected and reported to WBTM. Analytical results are provided in Table 6-1. The analytical results indicate that total PCB concentrations for each grab sample were less than the 40 ug/g ppm cleanup criteria established in Section 7.4 of the WBTM Technical Plan. Therefore, the side walls and floor of the excavated trench were

# SOIL STAGING AREA





FIGURE 6-1  
LANDFILL 2 GRID PATTERN  
PLAN VIEW  
WOODBIDGE RESEARCH FACILITY

TABLE 6-1  
ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL GRAB SAMPLES (ug/g)  
WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

SAMPLE LOCATION	FLOOR (F) or WALL (W)	1016	1242	1254	1260	TOTAL
B1	W	ND	ND	ND	ND	0
B2	F	ND	ND	ND	ND	0
B3	F	ND	ND	ND	ND	0
B4	W	ND	ND	ND	ND	0
C1	W	ND	ND	ND	ND	0
C2	F	ND	ND	ND	ND	0
C3	F	ND	ND	ND	ND	0
C4	W	ND	ND	ND	ND	0
D1	W	ND	ND	ND	ND	0
D2	F	ND	ND	ND	ND	0
D3	F	ND	ND	ND	ND	0
D4	W	ND	ND	ND	ND	0
E1	W	ND	ND	ND	ND	0
E2	F	ND	ND	ND	ND	0
E3	F	ND	8	1	ND	9
E4	W	ND	ND	ND	ND	0
F1	W	ND	ND	ND	ND	0
F2	F	ND	2	ND	ND	2
F3	F	ND	7	2	ND	9
F4	W	ND	ND	ND	ND	0



TABLE 6-1 (continued)

ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL GRAB SAMPLES (ug/g)WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

<u>SAMPLE LOCATION</u>	<u>FLOOR (F) or WALL (W)</u>	<u>1016</u>	<u>1242</u>	<u>1254</u>	<u>1260</u>	<u>TOTAL</u>
G1	W	ND	ND	ND	ND	0
G2	F	ND	ND	ND	ND	0
G3	F	ND	4	ND	ND	4
G4	W	ND	ND	ND	ND	0
H1	W	ND	ND	ND	ND	0
H2	F	ND	ND	ND	ND	0
H3	F	ND	2	ND	ND	2
H4	W	ND	ND	ND	ND	0
I1	W	ND	2	3	ND	5
I2	F	ND	ND	ND	ND	0
I3	F	ND	10	4	ND	10*
I4	W	ND	ND	ND	ND	0
J1	W	ND	1	ND	ND	1
J2	F	ND	2	3	ND	5
J3	F	ND	3	1	ND	4
J4	W	ND	ND	ND	ND	0
K1	W	ND	ND	ND	ND	0
K2	F	ND	ND	ND	ND	0
K3	F	ND	6	4	ND	10
K4	W	ND	ND	ND	ND	0

TABLE 6-1 (continued)

ANALYTICAL RESULTS FOR  
PCB CONCENTRATIONS IN SOIL GRAB SAMPLES (ug/g)WOODBIDGE RESEARCH FACILITY  
WOODBIDGE, VIRGINIA

SAMPLE LOCATION	FLOOR (F) or WALL (W)	1016	1242	1254	1260	TOTAL
L1	W	ND	ND	ND	ND	0
L2	F	ND	2	1	ND	3
L3	F	ND	ND	ND	ND	0
L4	W	ND	ND	ND	ND	0
M1	W	ND	ND	ND	ND	0
M2	F	ND	5	8	ND	10*
M3	F	ND	4	6	ND	10
M4	W	ND	ND	ND	ND	0
N1	W	ND	ND	ND	ND	0
N2	F	ND	1	2	ND	3
N3	F	ND	5	3	ND	8
N4	W	ND	ND	ND	ND	0
O1	W	ND	ND	ND	ND	0
O2	F	ND	ND	ND	ND	0
O3	F	ND	ND	ND	ND	0
O4	W	ND	ND	ND	ND	0
NW Wall	W	ND	ND	3	ND	3
SW Wall	W	ND	1	4	ND	5
NE Wall	W	ND	ND	ND	ND	0
SE Wall	W	ND	ND	ND	ND	0

\* Total PCB quantities rounded to one significant digit due to level of certification performed

ND: Non-detected. Less than detectable limit of 0.6 ug/g.

considered "clean." Therefore, further excavation was not warranted and site closure operations could be implemented. USATHAMA certification parameters for the analyses performed are provided in Table 5-2.

### 6.3 SEMI-PERMANENT BENCH MARKS

Pursuant to the requirements of Section T.3.5.4 of the WESTON Technical Plan, semi-permanent bench marks were established at the toe of Landfill No. 1 and near the surface water body adjacent to Landfill No. 2. The purpose of these benchmarks is to assist in obtaining surface water elevations of the Occoquan Bay near Landfill No. 1 and Marumsco Creek near Landfill No. 2.

The semi-permanent bench marks consisted of three-foot threaded metal pins driven into the subsurface with an approximate protrusion of six inches. Bench mark elevations for each pin were established by running levels from ES&E established turning points. For the Landfill No. 1 bench mark, turning point No. 10 was utilized for the initial back sight elevation. The elevation of the Landfill No. 1 bench mark was recorded at 3.94 feet above mean sea level. For Landfill No. 2 bench mark, turning point No. 37 was utilized for the initial back sight elevation. The elevation of the Landfill No. 2 bench mark was recorded at 6 feet above mean sea level. The location for the semi-permanent level mark at Landfill No. 1 is noted in Figure 2-1. The location for the semi-permanent bench mark at Landfill No. 2 is noted in Figure 3-1.

The surface elevation of the Occoquan Bay was determined to be 0.68 feet above mean sea level at 1:30 p.m. on April 25, 1986. The measurement was obtained by WESTON personnel using leveling instruments and top of casing elevation data from monitoring wells in Landfill No. 1 and Landfill No. 2.

### 6.4 DEMOBILIZATION AND SITE RESTORATION

After completion of the trench excavation and removal of all PCB contaminated soils and trench debris exhibiting detectable PCB concentrations (greater than 0.6 ug/g), a site restoration and demobilization program was initiated. The objectives of the program were to clean and remove work equipment and restore the disposal site for any future use.

All equipment employed within the work zone was decontaminated and removed from site. Decontamination activities were performed on the existing decontamination pad. All visible contamination was removed by application of high pressure water. The surface was rinsed with an appropriate decontamination solution (Alconox detergent and water) and again rinsed with high-pressure water.

All potentially contaminated materials within the work zone were removed prior to demobilization. The gravel access road and the concrete transformer/capacitor staging pad situated in the work zone were also removed and disposed of at the Chemical Waste Management facility at Model City, New York. Any remaining miscellaneous materials which could have been potentially contaminated were removed for disposal.

The earthen surface of the soil staging area was scraped down to a depth approximately 3 inches below existing ground surface. The material was stockpiled and subsequently loaded onto prepared semi-dump trailers for transportation to the disposal facility in Model City, New York.

After all site equipment had been cleaned, the decontamination pad was washed down with high pressure water. Sludges and potentially contaminated water remaining in the sump were then removed and solidified with remaining soil. This material was subsequently loaded into a prepared semi-dump trailer for transportation to the disposal facility. The decontamination pad was then bulldozed and loaded into the trucks for disposal.

Upon completion of all decontamination activities, the field laboratory trailer and decontamination trailer were dismantled and removed from the facility. The command trailer remained in place for the remainder of site restoration activities.

After all contaminated materials, equipment and trailers had been removed, site restoration was instituted. Restoration consisted of construction of a compacted cover over the original trench, topographic modification, and revegetation.

Following completion of the soil and debris exhumation in which all of the material was excavated in dry subsurface conditions, groundwater flowed into the trench during the period of inactivity in which verification sampling results were being determined. During the seventeen-day period between 14 March 1985 (date of final excavation activities) and 1 April 1985 (date off-site transportation began), groundwater filled approximately 95 percent of the trench floor to a depth of about 16 inches. After consultation with USAInAMA, it was decided that the groundwater contained within the trench should remain as verification sampling results indicated that PCB concentrations were less than 40 ug/g.

To facilitate the compaction of clean fill material above the groundwater, WESTON mixed 40 tons of cement kiln dust into the groundwater and saturated soil in the bottom and along the sides of the trench. Utilizing the excavator bucket, the admixture was sufficiently agitated to produce a physical/chemical reaction which solidified the materials into a stabilized mass capable of supporting an earthen cap.

Following a 24-hour period in which the stabilized mass cured into a concrete-like structure, clean fill material was added to the trench from a stockpile of soil created during site preparation activities. A minor amount of fill was obtained from areas northeast of the excavation zone which were created during earthen berm construction prior to initiating exhumation activities.

Movement of the borrow materials was accomplished by means of a front-end loader and bulldozer. Prior to initiation of filling operations, the temporary gravel access road north of the site was scraped and the gravel removed by WRF personnel.

As the borrow materials were emplaced into the trench, they were compacted with a vibrating 42-inch Sheepsfoot roller. The roller was utilized continuously as materials were delivered to the site to provide compaction of all disturbed soils. Compacted soils provided a relatively impermeable cap for the excavated site. The total depth of the emplaced fill ranged from 5 to 8 feet according to location within the trench.

The materials were deposited so as to achieve a gentle slope (less than 20:1). The overall effect of the grading was a shallow southward slope with approximately parallel contours which permit good drainage over the site at the existing natural drainage area.

With the exception of the compacted cover, the remaining work area was disked to an approximate depth of 3 inches. After the soil was disked, the area was fertilized with 300 lbs per acre of 10-10-10 fertilizer. A hand-sown application of Kentucky 31 Tall Fescue grass seed was applied at a rate of 60 pounds per acre.

Upon completion of the site restoration activities, the remaining WESTON personnel, the office trailer and all remaining equipment were demobilized from the site.

Several weeks after project demobilization, the sown grass seed did not germinate to the point which would indicate a sufficient vegetative cover. At the request of the COE, WESTON representatives returned to WRF to re-sow grass seed. At this time, the soil outside the excavation zone was disked and the area was fertilized with 600 pounds per acre of 12-12-12 fertilizer and agricultural lime applied at a rate equivalent to 4000 pounds per acre. A hand-sown mixture of 30 percent Kentucky Tall Fescue and 70 percent Hulled Bermuda was applied at a rate of 60 pounds per acre. Hay mulch was applied to the seeded area at a rate of one-and-one-half tons per acre.

The re-seeded area was inspected by WESTON personnel during a subsequent groundwater sampling event at the site (June 1985). Inspection of the area revealed that a sufficient vegetative cover for the excavation zone was in place.

APPENDIX A  
WELL CONSTRUCTION SUMMARIES  
AND  
DRILLING LOGS

Well MW-1

## Well Construction Summary

Location or Coords WOODBIDGE LF-1

Elevation Ground Level \_\_\_\_\_

Top of Casing \_\_\_\_\_

## Drilling Summary:

Total Depth 13.5 feet  
 Borehole Diameter 12 in. = 1 foot  
 Driller ATEC  
 Rig CME 45  
 Bit(s) HOLLOW STEM AUGER  
WEDGE BIT  
 Drilling Fluid NONE  
 Surface Casing NONE

## Well Design:

Basis Geologic Log Geophysical Log  
 Casing String(s) C Casing S Screen  

C	+2	-3	-
C	3	8	-
S	8	13.5	-

  
 Casing S/STEEL SCHEDULE 40  
2" DIAMETER  
SAME  
 Screen 13.5-8.0 S/STEEL  
.02 WOUND 2" DIAMETER  
 Centralizers \_\_\_\_\_  
 Filter Material 40 SAND MAT'L  
NAT'L PACK  
 Cement PORTLAND/ SAND 1:2  
 Other "BENTONITE" BENTONITE PELLETS  
150 LBS.

## Construction Time Log:

Task	Start		Finish	
	Date	Time	Date	Time
Drilling 0-15'	2/11	1615	2/11	1655
Geophys Logging				
Casing 0-13.5'	2/11	1700	2/11	1705
Filter Placement	2/11	1705	2/11	1730
Cementing				
Development				
Other BENTONITE	2/11	1730	2/11	1735

## Well Development:

## Comments:

NO PROTECTIVE CASING USED

Well MW-2

# Well Construction Summary

Location or Coords: \_\_\_\_\_  
WOODBIDGE, VA. LF-1Elevation: Ground Level ~30'  
Top of Casing \_\_\_\_\_

## Drilling Summary:

Total Depth \_\_\_\_\_  
 Borehole Diameter 12"=1'  
 Driller ATEC  
 Rig CME 45 TRACK  
 Bit(s) HOLLOW STEM AUGER-WEDGE BIT  
 Drilling Fluid NONE  
 Surface Casing NONE

## Well Design:

Basis Geologic Log XX Geophysical Log \_\_\_\_\_  
 Casing String(s) C Casing S Screen  
 S - 32 37.5  
 C - 22 32  
 C - 12 22  
 C - 2 12  
 C - +3 2

Casing C1 SCHEDULE 40 S/STEEL  
EXTERNAL COUPLINGS  
 C2 S/STEEL

Screen S1 .02 JOHNSON WOUND S/STEEL

Centralizers \_\_\_\_\_

Filter Material MQ GRANULAR SAND  
(ANGULAR MED)

Cement PORTLAND 20  
BENTONITE 1

Other BENTONITE PELLET SEAL OVER  
PACK

## Construction Time Log:

Task	Start		Finish	
	Date	Time	Date	Time
Drilling 0-35'	1/30	1030	1/30	1540
	2/5	0845	2/5	0900
Geophys Logging				
Casing	2/5	1300	2/5	1330
Filter Placement	2/5	1330	2/5	1345
Cementing	2/6	1400	2/6	1430
Development				
Other				
SURFACE	2/11	0700	2/11	0930
CEMENT				
PROTECTIVE				
CASING				

## Well Development:

## Comments:

GROUT BATCH 1: 4 BAGS PC 30 GAL H<sub>2</sub>O  
 2: 4 BAGS PC 20 GAL H<sub>2</sub>O  
 3: 2 BAGS PC 20 GAL H<sub>2</sub>O  
 4: 2 " " " 20 " "  
 5: 3 " " " 20 " "  
 SURFACE (0-5.0')  
 1: 2 BAGS SAND/CLAY  
 2: 5 " "  
 1: 5 BAGS 20 LB. BENTONITE POWDER

**WESTON**  
 DESIGNING LIVING PLANTS



1.8

Well MW-3

# Well Construction Summary

Location or Coords: \_\_\_\_\_

Elevation Ground Level \_\_\_\_\_

WOODBIDGE 1E-1

Top of Casing \_\_\_\_\_

## Drilling Summary:

Total Depth 10'Borehole Diameter 1.0'Driller ATECRig CME 45 TRACKBit(s) HOLLOW STEM AUGER-WEDGE BITDrilling Fluid NONESurface Casing NONE

## Well Design:

Basis Geologic Log \_\_\_\_\_ Geophysical Log \_\_\_\_\_

Casing String(s) C Casing S Screen

C +1.8 -3.2S -3.2 -8.7Casing S/STEEL 2" DIAMETER  
SCHEDULE 40Screen JOHNSON WOUND .02 SLOT

Centrifugers \_\_\_\_\_

Filter Material 40 SAND AND PACKCement PORTLAND/SAND 1:1Other BENTONITE PELLETS  
"PELTONITE" 1/3 BUCKET  
OR 66 lbs.

## Construction Time Log:

Task	Start		Finish	
	Date	Time	Date	Time
Drilling 0-10'	2/7	1230	2/7	1315
Geophys Logging				
Casing 5' SCREEN } 5' CASING }	2/7	1330	2/7	1345
Filter Placement	2/7	1345	2/7	1355
Cementing				
Development				
Other BENTONITE PELLETS	2/7	1400	2/7	1405

## Well Development:

## Comments:

**WESTON**  
DESIGNERS CONSULTANTS

+2.0

Well MW-4

## Well Construction Summary

Location or Coords: \_\_\_\_\_

Elevation Ground Level \_\_\_\_\_

WOODBRIEGE LANDFILL 1

Top of Casing \_\_\_\_\_

## Drilling Summary:

Total Depth 11.5'Borehole Diameter 1.0'Driller ATECRig CME 45 TRACKBit(s) HOLLOW STEM AUGERS WEDGE BITDrilling Fluid NONESurface Casing NONE

## Well Design:

Basis Geologic Log \_\_\_\_\_ Geophysical Log \_\_\_\_\_

Casing String(s) C Casing S Screen

C +2.0 - .5C - .5 - 5.6S 5.6 - 11.1Casing 2" STEEL 40 SCHEDULE 40Screen 2" STEEL 40 SCHEDULE 40

Filter Material

Filter Material 40 SAND 1/2" MAX. SIZECement PORTLAND-CEMENTOther BENTONITE PELLETS  
"PELTONITE"

## Construction Time Log:

Task	Start		Finish	
	Date	Time	Date	Time
Drilling				
<u>0-15'</u>	<u>2/7</u>	<u>1545</u>	<u>2/7</u>	<u>1630</u>
Geophys Logging				
Casing				
<u>7.5' CASING</u>	<u>2/7</u>	<u>1640</u>	<u>2/7</u>	<u>1645</u>
<u>5.0' SCREEN</u>				
Filter Placement	<u>2/7</u>	<u>1650</u>	<u>2/7</u>	<u>1730</u>
Cementing				
Development				
Other				

## Well Development

## Comments

WESTERN  
DESIGN & CONSTRUCTION


1.0

Well MW-5

# Well Construction Summary

Location or Coords \_\_\_\_\_  
WOODBRIDGE VA. LANDFILL 1

Elevation Ground Level \_\_\_\_\_  
 Top of Casing \_\_\_\_\_



**Drilling Summary:**  
 Total Depth 9.5'  
 Borehole Diameter 1.0'  
 Driller ATEC  
 Rig CME 45  
 Bit(s) HOLLOW STEM AUGER-WEDGE BIT  
 Drilling Fluid NONE  
 Surface Casing NONE

**Well Design:**  
 Basis: Geologic Log Geophysical Log  
 Casing String: C Casing: S Screen:  
 1. 4 9.5  
 2. 4 9.5  
 3. 4 9.5 added 4-13  
 4. 4 9.5  
 5. 4 9.5  
 6. 4 9.5  
 7. 4 9.5  
 8. 4 9.5  
 9. 4 9.5  
 10. 4 9.5  
 11. 4 9.5  
 12. 4 9.5  
 13. 4 9.5  
 14. 4 9.5  
 15. 4 9.5  
 16. 4 9.5  
 17. 4 9.5  
 18. 4 9.5  
 19. 4 9.5  
 20. 4 9.5  
 21. 4 9.5  
 22. 4 9.5  
 23. 4 9.5  
 24. 4 9.5  
 25. 4 9.5  
 26. 4 9.5  
 27. 4 9.5  
 28. 4 9.5  
 29. 4 9.5  
 30. 4 9.5  
 31. 4 9.5  
 32. 4 9.5  
 33. 4 9.5  
 34. 4 9.5  
 35. 4 9.5  
 36. 4 9.5  
 37. 4 9.5  
 38. 4 9.5  
 39. 4 9.5  
 40. 4 9.5  
 41. 4 9.5  
 42. 4 9.5  
 43. 4 9.5  
 44. 4 9.5  
 45. 4 9.5  
 46. 4 9.5  
 47. 4 9.5  
 48. 4 9.5  
 49. 4 9.5  
 50. 4 9.5  
 51. 4 9.5  
 52. 4 9.5  
 53. 4 9.5  
 54. 4 9.5  
 55. 4 9.5  
 56. 4 9.5  
 57. 4 9.5  
 58. 4 9.5  
 59. 4 9.5  
 60. 4 9.5  
 61. 4 9.5  
 62. 4 9.5  
 63. 4 9.5  
 64. 4 9.5  
 65. 4 9.5  
 66. 4 9.5  
 67. 4 9.5  
 68. 4 9.5  
 69. 4 9.5  
 70. 4 9.5  
 71. 4 9.5  
 72. 4 9.5  
 73. 4 9.5  
 74. 4 9.5  
 75. 4 9.5  
 76. 4 9.5  
 77. 4 9.5  
 78. 4 9.5  
 79. 4 9.5  
 80. 4 9.5  
 81. 4 9.5  
 82. 4 9.5  
 83. 4 9.5  
 84. 4 9.5  
 85. 4 9.5  
 86. 4 9.5  
 87. 4 9.5  
 88. 4 9.5  
 89. 4 9.5  
 90. 4 9.5  
 91. 4 9.5  
 92. 4 9.5  
 93. 4 9.5  
 94. 4 9.5  
 95. 4 9.5  
 96. 4 9.5  
 97. 4 9.5  
 98. 4 9.5  
 99. 4 9.5  
 100. 4 9.5

**Construction Time Log:**

Task	Start		Finish	
	Date	Time	Date	Time
Drilling 0-10	11/11	1400	11/11	1425
Geophysical Logging Casing	11/11	1425	11/11	1440
Filter Placement	11/11	1440	11/11	1455
Cementing	11/11	1455	11/11	1510
Development	11/11	1510	11/11	1525
Other	11/11	1525	11/11	1540

**Well Development**

1. 4 9.5  
 2. 4 9.5  
 3. 4 9.5  
 4. 4 9.5  
 5. 4 9.5  
 6. 4 9.5  
 7. 4 9.5  
 8. 4 9.5  
 9. 4 9.5  
 10. 4 9.5  
 11. 4 9.5  
 12. 4 9.5  
 13. 4 9.5  
 14. 4 9.5  
 15. 4 9.5  
 16. 4 9.5  
 17. 4 9.5  
 18. 4 9.5  
 19. 4 9.5  
 20. 4 9.5  
 21. 4 9.5  
 22. 4 9.5  
 23. 4 9.5  
 24. 4 9.5  
 25. 4 9.5  
 26. 4 9.5  
 27. 4 9.5  
 28. 4 9.5  
 29. 4 9.5  
 30. 4 9.5  
 31. 4 9.5  
 32. 4 9.5  
 33. 4 9.5  
 34. 4 9.5  
 35. 4 9.5  
 36. 4 9.5  
 37. 4 9.5  
 38. 4 9.5  
 39. 4 9.5  
 40. 4 9.5  
 41. 4 9.5  
 42. 4 9.5  
 43. 4 9.5  
 44. 4 9.5  
 45. 4 9.5  
 46. 4 9.5  
 47. 4 9.5  
 48. 4 9.5  
 49. 4 9.5  
 50. 4 9.5  
 51. 4 9.5  
 52. 4 9.5  
 53. 4 9.5  
 54. 4 9.5  
 55. 4 9.5  
 56. 4 9.5  
 57. 4 9.5  
 58. 4 9.5  
 59. 4 9.5  
 60. 4 9.5  
 61. 4 9.5  
 62. 4 9.5  
 63. 4 9.5  
 64. 4 9.5  
 65. 4 9.5  
 66. 4 9.5  
 67. 4 9.5  
 68. 4 9.5  
 69. 4 9.5  
 70. 4 9.5  
 71. 4 9.5  
 72. 4 9.5  
 73. 4 9.5  
 74. 4 9.5  
 75. 4 9.5  
 76. 4 9.5  
 77. 4 9.5  
 78. 4 9.5  
 79. 4 9.5  
 80. 4 9.5  
 81. 4 9.5  
 82. 4 9.5  
 83. 4 9.5  
 84. 4 9.5  
 85. 4 9.5  
 86. 4 9.5  
 87. 4 9.5  
 88. 4 9.5  
 89. 4 9.5  
 90. 4 9.5  
 91. 4 9.5  
 92. 4 9.5  
 93. 4 9.5  
 94. 4 9.5  
 95. 4 9.5  
 96. 4 9.5  
 97. 4 9.5  
 98. 4 9.5  
 99. 4 9.5  
 100. 4 9.5

**Comments**


1. 4 9.5  
 2. 4 9.5  
 3. 4 9.5  
 4. 4 9.5  
 5. 4 9.5  
 6. 4 9.5  
 7. 4 9.5  
 8. 4 9.5  
 9. 4 9.5  
 10. 4 9.5  
 11. 4 9.5  
 12. 4 9.5  
 13. 4 9.5  
 14. 4 9.5  
 15. 4 9.5  
 16. 4 9.5  
 17. 4 9.5  
 18. 4 9.5  
 19. 4 9.5  
 20. 4 9.5  
 21. 4 9.5  
 22. 4 9.5  
 23. 4 9.5  
 24. 4 9.5  
 25. 4 9.5  
 26. 4 9.5  
 27. 4 9.5  
 28. 4 9.5  
 29. 4 9.5  
 30. 4 9.5  
 31. 4 9.5  
 32. 4 9.5  
 33. 4 9.5  
 34. 4 9.5  
 35. 4 9.5  
 36. 4 9.5  
 37. 4 9.5  
 38. 4 9.5  
 39. 4 9.5  
 40. 4 9.5  
 41. 4 9.5  
 42. 4 9.5  
 43. 4 9.5  
 44. 4 9.5  
 45. 4 9.5  
 46. 4 9.5  
 47. 4 9.5  
 48. 4 9.5  
 49. 4 9.5  
 50. 4 9.5  
 51. 4 9.5  
 52. 4 9.5  
 53. 4 9.5  
 54. 4 9.5  
 55. 4 9.5  
 56. 4 9.5  
 57. 4 9.5  
 58. 4 9.5  
 59. 4 9.5  
 60. 4 9.5  
 61. 4 9.5  
 62. 4 9.5  
 63. 4 9.5  
 64. 4 9.5  
 65. 4 9.5  
 66. 4 9.5  
 67. 4 9.5  
 68. 4 9.5  
 69. 4 9.5  
 70. 4 9.5  
 71. 4 9.5  
 72. 4 9.5  
 73. 4 9.5  
 74. 4 9.5  
 75. 4 9.5  
 76. 4 9.5  
 77. 4 9.5  
 78. 4 9.5  
 79. 4 9.5  
 80. 4 9.5  
 81. 4 9.5  
 82. 4 9.5  
 83. 4 9.5  
 84. 4 9.5  
 85. 4 9.5  
 86. 4 9.5  
 87. 4 9.5  
 88. 4 9.5  
 89. 4 9.5  
 90. 4 9.5  
 91. 4 9.5  
 92. 4 9.5  
 93. 4 9.5  
 94. 4 9.5  
 95. 4 9.5  
 96. 4 9.5  
 97. 4 9.5  
 98. 4 9.5  
 99. 4 9.5  
 100. 4 9.5



## DRILLING LOG

WELL NUMBER MH-1 OWNER \_\_\_\_\_  
LOCATION \_\_\_\_\_ ADDRESS WOODBRIIDGE, VA  
ANDERSON \_\_\_\_\_  
\_\_\_\_\_  
SURFACE ELEVATION \_\_\_\_\_ TOTAL DEPTH 15'  
WATER LEVEL approx. 8.0'  
DRILLING COMPANY ATEC DRILLING METHOD \_\_\_\_\_ DATE \_\_\_\_\_  
DRILLER \_\_\_\_\_ DRILLED 11/1/8  
HELPER \_\_\_\_\_  
LOG BY XXXXXXXXXX

### **SKETCH MAP**



## NOTES

## NO OVA RESPONSE IN BORING OR WORKING AREA


DESCRIPTION, SOIL CLASSIFICATION COLOR, TEXTURE, STRUCTURE				
1	2	3	4	5
6	7	8	9	10
11	12	13	14	15
16	17	18	19	20
21	22	23	24	25
26	27	28	29	30
31	32	33	34	35
36	37	38	39	40
41	42	43	44	45
46	47	48	49	50
51	52	53	54	55
56	57	58	59	60
61	62	63	64	65
66	67	68	69	70
71	72	73	74	75
76	77	78	79	80
81	82	83	84	85
86	87	88	89	90
91	92	93	94	95
96	97	98	99	100

# WESTERN

## DRILLING LOG

WELL NUMBER MW -2 OWNER \_\_\_\_\_  
 LOCATION LF-1 ADDRESS WOODBIDGE, VA.  
UPGRADIENT  
 SURFACE ELEVATION 25-30 TOTAL DEPTH \_\_\_\_\_  
 WATER LEVEL \_\_\_\_\_  
 DRILLING COMPANY ATEC DRILLING METHOD AUGER DATE DRILLED 1/30/85  
 DRILLER \_\_\_\_\_ HELPER \_\_\_\_\_  
 LOG BY RCJ

## SKETCH MAP



## NOTES

RIG-CME 45  
 TRACK MOUNTED

DEPTH (FEET)	GRAB LOG	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE BLOWS	DESCRIPTION / SOIL CLASSIFICATION (COLOR, TEXTURE, STRUCTURES)
		A			0-4' YELLOW BROWN SILT, SLIGHTLY PLASTIC, DAMP
					10 YR 5/6 ML
ML	(OVERBANK)				
SP	1	SS	15 30 37		3.5-5.0 REC 1.1' .5' STIFF SILT LIGHTLY MOTTLED TO PALE BROWN 10 YR 8/3 .6' V. DENSE FINE SAND / < 5% SILT
	LOW ENERGY				
	FLUVIAL				PALE BROWN 10 YR 8/3 DRY TO Y. BROWN 10 YR 7/8
SP					
SP					6.5 FT. OBSTRUCTION- MAY BE GRAVEL/CLEARED EASILY-PIECES OF SUB- ROUNDED COARSE GRAVEL IN CUTTINGS(AFTER SEVERAL MINUTES.. NO MORE OBSTRUCTION)
ML	2	SS	8/11/ 12		8.5-10.0 ft. REC 1.6' STIFF SILT SLIGHTLY PLASTIC, DAMP, MOTTLED STRONG PINKISH WHITE
	(OVERBANK)				7.5 YR 8/2 TO STRONG BROWN 7.5 YR 5/6 ML
	3	SS	7/9/1		13.5-15.0 REC 1.35 STIFF SILT GRADING DOWN TO FINE SAND AND SILT STRONG MOTTLING STRONG BROWN
					7.5 YR 5/6 TO PALE BROWN 10 YR 8/4 ML
					TRACE OF BLACK CARBON STREAKS DRY-DAMP (CUTTINGS ARE DAMPER AT 19')
	4	SS			18.5-20' REC 1.2' .6' MOTTLED SILT, 20% FINE SAND (SAME AS ABOVE)
SP-SC					FINE SAND 10% CLAY YELLOW RED 5YR 5/8 DAMP



## DRILLING LOG

WELL NUMBER MW-2 OWNER \_\_\_\_\_  
LOCATION LF-1 ADDRESS WOODBIDGE  
\_\_\_\_\_  
TOTAL DEPTH \_\_\_\_\_  
SURFACE ELEVATION \_\_\_\_\_ WATER LEVEL \_\_\_\_\_  
DRILLING COMPANY \_\_\_\_\_ DRILLING METHOD \_\_\_\_\_ DATE DRILLED \_\_\_\_\_  
DRILLER \_\_\_\_\_ HELPER \_\_\_\_\_  
LOG BY \_\_\_\_\_

## SKETCH MAP

5 MIN. H<sub>2</sub>O at 31 FEET B.G.S.

WATER AT APPROX. 21' B.G.S.  
AT 1630 HOURS

## NOTES

DEPTH (FEET)	GRAPHIC LOG	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE BLOWS	DESCRIPTION / SOIL CLASSIFICATION (COLOR, TEXTURE, STRUCTURES)
20					SP .3 FINE SAND < 10% CLAY SLIGHTLY PLASTIC
	SP-SC				CL .4 SAND AND CLAY MOD. PLASTIC
21					23.5-25.0 1.2 REC .5 CLAY < 10% SAND PLASTIC (MODERATE)
24	SP				DAMP TO MOIST SAND IS BROWN 5YR 4/6
25	CL	5	SS 4/5/5		CLAY IS BROWN 5YR 4/6 WITH MOTTLES 5 YR 6/8 YELLOW BROWN DRILLING STOPPED 1:20 P.M. PULLED AUGER TO 23'. HOLE DRY AT 2:30. PROBE TO 25' IN 25' AUGER (23' B.G.S.) DRILLING 25-30' CUTTINGS ARE VERY MOIST
	(OVERBANK FLUVIAL)				
		6	SS 3/4/4		28.5 30.0 1.5' REC CLAY, < 5% SAND, PLASTICITY LOW, MOIST/SAME AS ABOVE IN COLOR AND MOTTLING, PULLED AUGER TO 23', / KNOCKED OUT PLUG HOLE OPEN TO 28' AND DRY AFTER 15 MINUTES--CONTINUE TO DRILL HIT GRAVELLY LAYER AT APPROX. 33'
	SP				
		7	SS 1 1/2/2		20 33.5-35.0 1.1' REC 5' CLAY AS ABOVE / .5' M-C SAND SPOON WET 20% FINE GRAVEL < 5% SILT VARIGATED .1' INTERBEDS OF LIGHT GREY 10YR 7/1 to YELLOW BROWN 5YR 5/6 WET H <sub>2</sub> O 31' B.G.S. IN 5 MIN. H <sub>2</sub> O 26.5' B.G.S. IN 15 MINS. 26.3' IN 25 MIN. NO CHANGE AFTER 25 MIN. KNOCKED OUT PLUG- WATER UP TO 21' B.G.S.
	(MODERATELY ENERGY FLUVIAL)				

## DRILLING LOG

WELL NUMBER MW-2 OWNER \_\_\_\_\_  
LOCATION LANDFILL 1 ADDRESS WOODBIDGE  
\_\_\_\_\_  
TOTAL DEPTH 47.5'  
SURFACE ELEVATION \_\_\_\_\_ WATER LEVEL APPROX. 21'  
\_\_\_\_\_  
DRILLING COMPANY AIEC DRILLING METHOD AUGER DATE 1/30/85  
DRILLER \_\_\_\_\_ HELPER 2/5/85  
LOG BY R. JOHNSON

## SKETCH MAP

Address \_\_\_\_\_

## NOTES


[illegible]



**SKETCH MAP**

## DRILLING LOG

WELL NUMBER MW-3 OWNER \_\_\_\_\_  
LOCATION LANDFILL 1 ADDRESS WOODBIDGE VA  
\_\_\_\_\_  
RESEARCH CENTER  
\_\_\_\_\_  
TOTAL DEPTH 10'  
SURFACE ELEVATION \_\_\_\_\_ WATER LEVEL ~4'  
\_\_\_\_\_  
DRILLING COMPANY ATEC DRILLING METHOD AUGER DATE 2/8/85  
DRILLER \_\_\_\_\_ HELPER \_\_\_\_\_  
LOG BY R. JOHNSON

[illegible]



## DRILLING LOG

WELL NUMBER MW-4 OWNER \_\_\_\_\_  
LOCATION LANDFILL 1 ADDRESS WOODBIDGE  
\_\_\_\_\_  
TOTAL DEPTH 11'  
SURFACE ELEVATION: \_\_\_\_\_ WATER LEVEL ~ 7'  
DRILLING COMPANY: ATEC DRILLING METHOD AUGER DATE DRILLED 2/7/85  
DRILLER: \_\_\_\_\_ HELPER \_\_\_\_\_  
LOG BY: R. JOHNSON

## SKETCH MAP

OVA READINGS WERE 300-800PPM IN AUGER DURING DRILLING. WENT TO ZERO IN 15 MINUTES AFTER COMPLETION OF BORING. CUTTINGS WERE AS HIGH AS 80 PPM. WORKING LEVEL WAS 0-2PPM SOIL WAS HIGHLY ORGANIC. SILT -NATURAL METHANE IS LIKELY NO WASTE WAS OBSERVED IN BORINGS.

## NOTES


DEPTH (FEET)	GRAPHIC LOG			DESCRIPTION / SOIL CLASSIFICATION (COLOR, TEXTURE, STRUCTURES)
	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE BLOWS	
0				
OL	A			0-1' WET PLASTIC ORGANIC SILT DARK GREY
				5 YR 3/1 /OL
				OVA-30 PPM IN SAMPLE JAR FOR S-1 SAMPLE
5	1	SS	1/1/2	3.5-5' MOIST REC 1.2' DARK GREY 5 YR 3/1
				.6'- PLASTIC ORGANIC SILT OL
				.6'- FINE SAND, 20% ORGANIC SILT SM SLIGHTLY PLASTIC
				DK GREY 5 YR 3/1
				OVA 400PPM IN AUGER. NO READING AT WORKING LEVEL
10	2	SS	2/3/2	8.5-10' TOTAL REC 1.5' FINE SAND AND ORGANIC SILT SM
				(50/50).75 FT MOIST 2.5 YR 3/0 DK GREY
				.75 FT FINE GRAVEL w/20% CLAY 2.5 YR 5/0 GREY
				PULLED AUGER TO 6' 7FT TO WATER IN 15 MINUTES
				GM
				OVA READING IN SAMPLE S-1 30PPM S-2 80 PPM
				(AFTER COVERED FOR 1 MINUTE)

## DRILLING LOG

WELL NUMBER MW-5 OWNER                       
 LOCATION WOODBIDGE ADDRESS WOODBIDGE, VA  
LANDFILL-1  
 TOTAL DEPTH                       
 SURFACE ELEVATION:                      WATER LEVEL                       
 DRILLING COMPANY:                      DRILLING METHOD                      DATE DRILLED                       
 DRILLER:                      HELPER                       
 LOG BY:                     

## SKETCH MAP

## NOTES

DEPTH (FEET)	GRAPHIC LOG	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE BLOWS	DESCRIPTION / SOIL CLASSIFICATION (COLOR, TEXTURE, STRUCTURES)
0	OL	A			0-3.5 ORGANIC CLAY, LOW PALSTICITY, MOIST 10% SAND OLIVE BROWN 2.5 YR 4/2 GRADES TO ~ 30% COARSE SAND AT 4 FT. AT 3 FT. IN HOLE OVA 300 PPM, NOTHING AT WORKING LEVEL
	SP	1	2/2/1		FREE WATER IN AUGER AT 3 FT. AFTER 5 MINUTES REC .25'
5					3.5-5.0 MEDIUM SAND < 5% SILT LOOSE WET 7.5 YR 5/4 STRONG BROWN SP NO OVA READING AT 5 FT.
10	OL SM	2	1/0/0		1.3 REC .3 MED SAND AS ABOVE SP .5 ORGANIC SILT-PALSTIC MOIST, V. SOFT OL .5 MED SAND W/30% SILT SLIGHTLY PLASTIC SM 2.5 YR 3/0 DARK GREYISH, V. LOOSE HOLE WAS OVERDRILLED TO 13' TO HOLD BACK HEAVING SAND OVA- 200 PPM BOTTOM OF COMPLETED BORING NO READING OUTSIDE OF BORING OVA- READING S-1 30 PPM--JAR 1 MINUTE CLOSED S-2 10 PPM--JAR 1 MINUTE CLOSED

## DRILLING LOG

WELL NUMBER MW-5 OWNER \_\_\_\_\_  
 LOCATION WOODBIDGE ADDRESS WOODBIDGE, VA  
LANDFILL-1  
 TOTAL DEPTH \_\_\_\_\_  
 SURFACE ELEVATION: \_\_\_\_\_ WATER LEVEL: \_\_\_\_\_  
 DRILLING COMPANY: \_\_\_\_\_ DRILLING METHOD \_\_\_\_\_ DATE DRILLED \_\_\_\_\_  
 DRILLER: \_\_\_\_\_ HELPER \_\_\_\_\_  
 LOG BY: \_\_\_\_\_


SKETCH MAP

NOTES

DEPTH (FEET)	GRAPHIC LOG	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE BLOWS	DESCRIPTION / SOIL CLASSIFICATION (COLOR TEXTURE STRUCTURES)
0	OL	A			0-3.5 ORGANIC CLAY, LOW PLASTICITY, MOIST 10% SAND OLIVE BROWN 2.5 YR 4/2 GRADES TO ~ 30% COARSE SAND AT 4 FT. AT 3 FT. IN HOLE OVA 300 PPM, NOTHING AT WORKING LEVEL
	SP	1	2/2/		FREE WATER IN AUGER AT 3 FT. AFTER 5 MINUTES REC .25'
5					3.5-5.0 MEDIUM SAND < 5% SILT LOOSE WET 7.5 YR 5/4 STRONG BROWN SP NO OVA READING AT 5 FT.
10	OL SM	2	1/0/0		1.3 REC .3 MED SAND AS ABOVE SP .5 ORGANIC SILT-PLASTIC MOIST, V. SOFT OL .5 MED SAND W/30% SILT SLIGHTLY PLASTIC SM 2.5 YR 3/0 DARK GREYISH, V. LOOSE  HOLE WAS OVERDRILLED TO 13' TO HOLD BACK HEAVING SAND  OVA- 200 PPM BOTTOM OF COMPLETED BORING NO READING OUTSIDE OF BORING  OVA- READING S-1 30 PPM--JAR 1 MINUTE CLOSED S-2 10 PPM--JAR 1 MINUTE CLOSED

# DRILLING LOG

WELL NUMBER MW-6 OWNER                       
LOCATION LANDFILL-1 ADDRESS WOODBRIDGE  
                     RESEARCH FAC.  
                     TOTAL DEPTH 10'  
SURFACE ELEVATION                      WATER LEVEL APPROX. 3'  
DRILLING COMPANY ATEC DRILLING METHOD AUGER DATE                       
DRILLER                      HELPER                       
LOG BY R. JOHNSON

[illegible]

## DISTRIBUTION LIST

	<u>Copies</u>
Contracting Officer U.S. Army Engineer Division, Huntsville 106 Wynn Drive Huntsville, Alabama 35807	3
Commander U.S. Army Toxic & Hazardous Materials Agency Aberdeen Proving Ground, Maryland 21010	31

END

2-87

DTic